

University Planning and Implementation - Current Projects

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Bolin - Alden 3rd Floor Wall (for Ron Young)									
6/30/2008	- P	- 3,600	-	-	-	-	-	-	- Jeffers
Bolin - Convocation Center Doors (for)									
	- I	- 3,000	-	-	-	-	-	-	- 80% Complete
Bolin - Grosvenor Access Control (for Dean Dupler)									
	- I	- 29,323	- 4-29-08	-	-	-	-	- 9/30/08	- Materials on Order. Construction Crew + Sub.
Bolin - Irvine 233, 233A & 234 Renovations (for Dean Dupler)									
4/15/2008	- I	- 12,273	-	-	-	-	-	-	- On Hold
Bolin - McCracken Suite 202 Renovation (for Ginger Weade)									
4/10/2008	- I	- 14,533	-	-	-	-	-	- 6/19/08	- Added Window to Scope - 95% Complete
Bolin - Memorial Auditorium Door Opener (for Todd Coogen)									
10/26/2007	- P	- 4,360	-	- 10/26/07	-	-	-	-	- Funds Pending
Bolin - Peden Tower 2nd Floor Meeting Rooms Paint (for Tim Heneghan)									
6/23/2008	- P	-	-	-	-	-	-	-	- Estimating
Bolin - Peden Tower Carin Center Paint (for Tim Heneghan)									
5/20/2008	- P	-	-	-	- no	-	-	-	-
Bolin - Peden Tower Field Hockey Wallcovering (for Heneghan)									
4/8/2008	- P	- 1,600	-	-	-	-	-	-	- Funds Pending
Bolin - Ridges #17 Door (for)									
	- I	-	-	-	-	-	-	-	- G & E Contractors- On Order
Bolin - RTEC 105 Electronic Door (for Shane Gilkey)									
10/29/2007	- P	-	-	-	-	-	-	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks	
Bolin - Scott Quad 013 Grid Lab Electric (for John Bowditch)										
7/14/2008	- P	-	-	-	-	-	-	- 8/1/08	- ASAP - Estimating	
Bolin - Wren Stadium Window (for John Kotowski)										
4/29/2008	- P	-	30,000	-	5/13/08	-	-	-	- Re-Re-Estimating	
Brown - Alden Library Substation (for Harry Wyatt)										
4/8/2008	- I	-	80,000	-	-	- no	- Fosdick & Hilmer	- June '07	- Aug. '08	- On Schedule
Brown - Computer Services Center Drycooler (for Brice Bible)										
8/6/2008	- P	-	-	-	8/6/08	-	-	-	-	
Brown - Glidden Hall Sink Hole (for Wyatt)										
8/6/2008	- P	-	-	-	8/6/08	-	-	-	-	
Brown - Hebbardsville Farm Bridge (for Planisek)										
7/31/2008	- P	-	17,150	-	-	- UPI	-	-	- In Planning	
Brown - Ridges #16 Structural Repair (for Harry Wyatt)										
9/28/2006	- P	-	-	-	-	- no	- UPI	-	- Preliminary Eng. Estimating	
Brown - RTEC Cistern Shed Removal (for Harris)										
12/10/2007	- P	-	-	-	-	- UPI	-	-	-	
Callahan - Chilled Water Strategy (for Harry Wyatt)										
2/15/2007	- P	-	-	Planning Onl	-	- no	-	-	- On Going	
Callahan - Field Hockey Shelter (for Tim Heneghan)										
5/1/2008	- P	-	-	-	-	-	-	-	-	
Callahan - Glidden Hall 101 Acoustic Engineering Study (for Mike Parkinson)										
5/16/2008	- P	-	-	-	-	-	-	-	-	
Callahan - Glidden Hall 101 Humidity (for Mick Harris/Parkinson)										
10/19/2007	- P	-	-	-	10/19/07	-	- UPI	-	- Reviewing Existing Conditions	

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Callahan - Glidden Hall 5th Floor (for Michael Parkinson)									
6/20/2008	- P	-	-	-	-	-	-	-	- Transfer ASAP end of FY
Callahan - Hudson Health Center Renovation Study (for Kent Smith)									
8/6/2008	- P	-	-	-	-	-	-	-	- Investigate Complete Renovation or Relocation
Callahan - Parks Hall Renovation Study (for Jack Brose)									
8/6/2008	- P	-	15,000	-	-	-	-	-	-
Callahan - Ping Entrance Bollards/ New Curbing (for Doug Franklin)									
11/8/2006	- P	-	-	-	- no	-	-	-	-
Callahan - Wren Stadium Storage Shed (for Jason Farmer)									
7/20/2006	- P	-	-	-	- yes	-	-	-	-
Callahan/Bolin/Ruth - Stocker 107 Lab Renovation (for Pete Klein)									
1/14/2008	- P	-	-	- 7/21/2008	-	-	-	-	- Get scope from Pam
Callahan/Brown - Ridges #29 Structural Repairs (for Facilities Man.)									
4/1/2005	- P	-	-	-	- yes	- UPI	-	-	- Preliminary Eng.Estimating
Callahan/Ruth - Dysart Caretakers House Repairs (for McCarthy)									
2/7/2008	- I	-	55,000	- 7/21/2008	-	-	-	-	- Get scope from Pam
Callahan/Ruth - Ridges Child Development Center Moisture Infiltration (for Mick Harris)									
8/27/2007	- I	-	75,000	- 7/21/2008	-	-	-	-	- Get scope from Pam
Clous / Planisek - Alden Library Cart Protection (for Ron Young)									
7/30/2008	- P	-	-	-	-	-	-	-	- In Planning
Clouse - Alden 200 Benches (for Seaman/Young)									
3/21/2007	- P	-	-	- Friends of the	- no	- Tom Bennett	-	-	- On Hold
Clouse - Alden Library Chubu Area (for Seaman/Young)									
5/29/2007	- P	-	-	-	-	-	-	-	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Athena Theater Miscellaneous (for Ruth Bradley)									
7/5/2005	- I	-	-	-	- no	-	-	-	-
Clouse - Baker Center 222A (for Todd Coogen)									
6/26/2008	- P	-	-	-	-	-	-	-	-
Clouse - Baker Center Computer Lab Division (for Brice Bible)									
4/1/2008	- I	-	22,000	-	-	-	-	-	- On Order
Clouse - Facilities Management 120, 122-125 and 130 Paint and Carpet (for Jackie Case)									
8/4/2008	- P	-	-	-	-	-	-	-	-
Clouse - Life Sciences Linoleum Repair (for Wayne Haning)									
5/29/2007	- I	-	-	-	-	-	-	- Summer '08	- Pending Window Repair
Clouse - McCracken 201 Reconfiguration (for Melinda Smith)									
4/10/2008	- P	-	35,000	-	-	-	-	-	- On Hold
Clouse - McCracken Hall Classroom 303 (for Kellie Merriman)									
8/6/2008	- P	-	-	-	-	-	-	-	-
Clouse - Porter Hall 315 / 317 / 317A (for Connie Pollard)									
5/8/2008	- P	-	-	-	-	- Panich & Noel	-	-	- Partially Funded
Clouse - Stocker Center Lab Flooring (for Kay Reed)									
8/6/2008	- P	-	-	-	-	-	-	-	-
Faires - 9 Factory Street Employee Relocation (for Tressa Ries)									
7/2/2008	- P	-	5,900	-	7/2/08	-	-	-	- 33% complete
Faires - Convocation Center E169A Men's Basketball Locker Room Carpet (for Jason Farmer)									
4/30/2007	- P	-	30,504	-	4/30/07	- no	-	-	- Funds Pending
Fokes - Aquatic Center Locker Room Renovation (for Tim Heneghan)									
1/2/2008	- P	-	70,032	-	1/3/08	-	-	-	- Re-estimating

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Fokes - Biochemistry 135 Renovation (for Shy Switzer)									
1/30/2008	- I	- 35,000	-	- 2/4/08	-	-	-	-	- Stocker Bioreactor, Pending Parabolic Antenna
Fokes - Biochemistry Lobby (for Paula Hale)									
11/26/2007	- P	- 8,600	-	-	- yes	-	-	-	- Funds Pending
Fokes - Chubb Hall Bursar Office Reno. (for Sherry Downs)									
5/12/2008	- I	- 43,500	- Funded	-	-	-	-	-	- Funded
Fokes - Chubb Hall Registrar's Office (for Yvonne Nice)									
	- I	- 38,600	-	-	-	-	-	-	-
Fokes - Clippinger 304 Renovations (for Greg Nadon)									
7/9/2008	- P	-	-	-	-	-	-	- Summer 09	- Funds Pending
Fokes - Convocation Center Gym Floor Sleeves (for Jason Farmer)									
5/1/2008	- P	-	-	-	-	-	-	-	- Funds Pending
Fokes - Ellis Hall 018 Renovation (for Daphne Metts)									
5/10/2007	- P	- 40,347	-	-	-	- D3	- April 08	- Winter 08	- Winter Break
Fokes - Glidden Hall 530A & B Critical Listening Room (for Michael Parkinson)									
6/20/2008	- P	- 4,500	-	- 6/20/08	-	-	-	-	- Funds Pending
Fokes - Ping Center Cases (for Hafedh Benhadj)									
5/1/2008	- P	-	-	-	-	-	-	-	- Estimating
Fokes - Pruitt Field Netting System (for Tim Heneghan)									
2/27/2008	- P	- 6,500	-	-	-	-	-	-	- Funds Pending
Fokes - Seigfred 540 Reconfiguration (for LaPalombara)									
3/13/2007	- I	- 89,451	-	-	- yes	- Panich & Noel	- April 08	-	- Re-bidding General Contract
Harris/Callahan - Wilson Hall Rising Damp (for Howard Dewald)									
11/27/2006	- P	-	-	-	- no	-	-	-	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Kern - Bike Path Lighting (for Michael Martinson)									
4/19/2007	- I	- 67,500	- funded	-	-	- Ron Dawson	-	-	- In Design
Kern - Computer Services Center Emergency Power (for Jim Ford)									
	- P	-	-	-	-	-	-	-	- Hiring engineer
Kern - Corrosion and Multiphase Technology Oil Storage (for Srdjan Nestic)									
4/30/2007	- I	- 96,000	-	-	- yes	- M.H. Scott, AIA	-	- Sept '08	- On Hold
Kern - Ridges Fire Alarm Study (for)									
	- P	- 25,000	-	-	- no	-	-	-	- On Hold
Kern - RTV Forum Theater Access/Emergency Exit (for Lowell Jacobs)									
4/25/2008	- I	- 12,000	-	-	-	-	-	- Aug. 31 08	- In Construction
Kern/Mace - Electrical Metering (for)									
4/19/2007	- P	- 65,000	- funded	-	-	-	-	-	-
Mack - Development - Additional Space (for Margaret Sheskey)									
8/7/2007	- P	-	-	-	- yes	-	-	-	-
Mack - Hudson Space Reassignment (for David Hopka)									
8/3/2007	- P	-	-	-	-	-	-	-	-
Mack - Lindley Hall Military Science Space Assessment (for LTC Hauschild)									
6/11/2007	- P	-	-	-	- yes	-	-	-	-
Mack - Ridges #24 Clean-Up (for Terry Richardson)									
8/18/2006	- P	-	-	-	- no	-	-	-	-
Mack - RTech 321 Disability Services Relocation (for Jesse Raney)									
4/2/2008	- P	-	-	-	-	-	-	-	-
Mack - Space Analysis of Campus Safety to HRTC (for)									
5/7/2007	- P	-	-	-	- yes	-	-	-	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Mack - Space Inventory / SUMS Update and Summary Reports (for Kotowski)									
7/19/2007	- P	-	-	-	- yes	-	-	-	-
Mack - Space Utilization Metrics (for Kotowski)									
8/15/2007	- P	-	-	-	-	-	-	-	-
Mack - Summer Building Shut-Down Reports (for Kotowski)									
7/19/2007	- P	-	-	-	-	-	-	-	-
Ruth - 35 Park Place 2nd Floor Restroom (for Irene Weigly)									
7/18/2008	- P	-	3,441	-	-	-	-	-	- Funds Pending
Ruth - Chubb Hall 140 Univ. College Space Improve. (for David Descutner)									
5/12/2008	- P	-	20,000	- Pending	-	-	-	-	- Re-estimating
Ruth - Chubb Hall 140G Furniture (for Wendy Merb-Brown)									
6/18/2008	- P	-	5,515	-	-	- Loth	-	-	- Funds Pending
Ruth - Chubb Hall Grd. Fl. Corridor Improvments (for Wyatt & Williams)									
10/13/2006	- I	-	49,102	- Funded	- NA	- no	-	- Start Constr. Au	- Sept. 4th
Ruth - Clippinger 198 Carpet/Paint (for Carolyn Khurshid)									
6/27/2008	- P	-	2,722	-	-	-	-	- Jan. 09	- Funds Pending
Ruth - Computer Services Center 00II Room Demo. (for Chad Burkett)									
11/9/2007	- P	-	6,744	- Pending	- 11/09/2007	-	-	-	- Funds Pending
Ruth - Computer Services Center 114 & 117 Renovation (for Chad Burkett)									
11/9/2007	- I	-	7,870	-	- 11/09/2007	-	-	-	- Funds Pending
Ruth - Computer Services Center 350 Reno. (for Jean Demosky)									
1/11/2008	- I	-	22,697	- Funded	-	-	-	- summer 08	- 75% Complete, Construction Crew - Under Construction
Ruth - Corrosion Center, Office & Lab Renovation (for Bruce Brown)									
3/13/2008	- P	-	36,812	- Pending	- 7/18/2008	-	-	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Ruth - Cutler Third Floor Office Reconfiguration (for Janice Roche)									
3/17/2008	- P	- 39,048	- Pending	- 3/17/2008	-	-	-	-	- Funds Pending
Ruth - Glidden Hall 101 Sonic Panels (for Michael Parkinson)									
7/17/2008	- P	-	-	-	-	-	-	-	- Estimating
Ruth - Glidden Hall 4th and 5th Floors Soundproofing (for Michael Parkinson)									
7/17/2008	- P	-	-	-	-	-	-	-	- Estimating
Ruth - Glidden Hall Recital Hall Improvements (for Michael Parkinson)									
7/17/2008	- P	-	-	-	-	-	-	-	- Estimating
Ruth - Grosvenor Hall 113 Renovation (for Dean Dupler)									
5/27/2008	- I	- 23,300	- Funded	-	-	-	-	- Fall 08	- John Jeffers & Carpet Shop
Ruth - Grosvenor Hall 229 & 321 Casework Demo. (for Dean Dupler)									
5/12/2008	- I	- 2,773	- Funded	- 5/14/08	-	-	-	- Fall 08	- Construction Crew
Ruth - Grosvenor Hall Front Lobby Giving Tree Relocation (for Dean Dupler)									
12/17/2007	- I	- 2,065	- Funded	-	-	-	-	- Fall 08	- John Jeffers
Ruth - Haning 1st Fl. Corridor Carpet Replacement (for Kathy Watson)									
1/9/2008	- I	- 6,493	- Funded	-	-	-	-	- summer 08	- Carpet Received - Based on Paint Shop's sch. ???
Ruth - Haning Hall Carpet and Paint 119, 121 & 129 (for Kim Hayden)									
7/16/2008	- P	-	-	-	-	-	-	-	- Funds Pending
Ruth - Irvine 124 ,126 & 126A Renovation (for Dean Dupler)									
3/14/2007	- I	- 14,097	- Funded	- 3/14/07	- no	- NA	- NA	- August 2008	- John Jeffers & Carpet Shop
Ruth - Morton 426 Lab (for Tim Anderson)									
5/9/2008	- I	- 8,705	- Funded	- 5/9/2008	-	-	-	- Summer Break	- Special Permit - S & J Plumbing
Ruth - Parks Hall Interior Improvements (for Dupler)									
8/5/2008	- P	-	-	-	-	-	-	-	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Ruth - Peden 122W Field Hockey Locker Rm. Improve. (for Tim Heneghan)									
9/5/2007	- P	- 40,518	- Pending	-	-	-	-	-	- Funds Pending
Ruth - Peden Access Control Doors (for Tim Heneghan)									
1/30/2008	- P	- 39,177	- Pending	- 1/30/08	-	-	-	-	- Funds Pending
Ruth - Peden Tower Carin Center Storage (for Tim Heneghan)									
10/31/2007	- P	- 4,754	- Pending	- 12/28/2007	-	-	-	-	- Funds Pending
Ruth - Peden Tower Men's Cross Country Locker Room (for Tim Heneghan)									
3/31/2008	- P	- 67,504	- Pending	-	-	-	-	-	- Funds Pending
Ruth - RTEC 102 Improvements (for Jim Rankin)									
6/13/2006	- I	- 35,254	- Funded	- 6/13/2006	- no	- NA	-	-	- On Hold due to Magnet
Ruth - RTV 267 Improvements (for Paula Carpenter)									
7/15/2008	- P	- 1,410	-	-	-	-	-	- summer break	- Funds Pending
Shultz - Baker Center Accessibility (for Laura Myers)									
8/7/2007	- I	-	-	- 8/7/07	-	-	-	-	-
Walker - Brown House Carpet (for Kara Dunfee)									
5/15/2008	- I	- 9,394	- 6/30/08	-	- no	-	-	- FY 08	- On Order
Walker - Brown House Furniture (for Kara Dunfee)									
5/15/2008	- I	- 19,314	-	-	-	-	-	-	- On Order
Walker - Chubb Hall 120 (for Jean Lewis)									
8/1/2008	- P	-	-	-	-	-	-	-	- Set up space for imaging/scanning
Walker - Crewson House Furniture (for Ruth Blickle)									
6/27/2008	- P	- 22,000	-	-	-	- Walker	-	-	- Funds Pending
Walker - Grosvenor 138A HVAC (for Dean Dupler)									
6/30/2008	- P	-	-	-	-	-	-	-	- Estimating

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Walker - Grosvenor Hall 138 Tech Services Window (for Dean Dupler)									
10/3/2007	- I	- 23,684	- Funded	- 12/28/07	- yes	-	-	- July 14 08	- Construction Crew 95% Complete
Walker - Grosvenor Loading Dock Entrance (for Dupler)									
7/20/2007	- I	- 75,000	- Funded	-	-	- Panich & Noel	-	-	- In Design
Walker - Irvine Hall 239 Sink (for Dean Dupler)									
7/17/2007	- I	- 4,502	-	-	-	-	-	-	- Plumbing Shop
Walker - Irvine Hall 330 & 332 Renovation (for Dean Dupler)									
7/10/2008	- P	-	-	-	-	-	-	-	- Estimating
Walker - Life Sciences 240 Lab Casework (for Molly Morris)									
5/21/2007	- I	- 27,647	-	-	-	-	-	- Aug 13 08	- 75% Complete
Walker - McGuffey Hall Office Reconfigurations (for Susie Potts)									
7/17/2008	- P	- 4,200	-	-	-	-	-	- Oct. 1 08	-
Walker - Parks Hall Express Care Security (for Dean Dupler)									
7/31/2008	- P	-	-	-	-	-	-	-	-
Walker - Scott Quad 024 Division (for Mark Krumel)									
4/2/2008	- P	- 30,587	-	-	-	-	-	-	- Funds Pending
Walker - Scripps 108 (for Bob Stewart)									
2/4/2008	- P	- 33,816	-	- 2/4/08	-	-	-	-	- Funds Pending
Walker - Stocker 271 & 273 Carpet (for Tanya Seelhorst)									
6/23/2008	- I	- 4,000	-	-	-	-	-	-	- Materials on order
West - Clippinger Storage Roof Replacement (for)									
8/5/2008	- P	- 19,000	-	-	-	-	-	-	- Funds Pending
West - GF Masonry Improvements (for Harry Wyatt)									
3/12/2007	- I	- 50,000	-	-	-	-	- July 8	-	- On Going

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
West - Sculpture Foundry Roof (for LaPolombara)									
8/18/2005	- I	- 75,000	-	-	- no	- eS Architects	- July 28	- Summer '08	- Out to Bid
West - Stocker Hall Flat Roof Replacement (for)									
3/12/2007	- I	- 85,000	-	-	-	- TBD	-	-	- In Selection
Whitney - Baker Center West Slope Exterior (for)									
7/10/2007	- I	- 7,441	-	-	-	-	-	- Sept. 07	- 90% Complete
Whitney - Campus Accessibility - Curb Cuts (for Joe Fabiny)									
8/8/2007	- P	- 30,713	-	-	-	-	-	-	- Funds Pending
Whitney - Campus Dumpster Pads (for Kim Wortman)									
7/24/2008	- P	- 16,286	-	-	-	-	-	-	- Konneker Research lot 203, Bldg.37 lot 210, Gordy lot 2, Convo lot 28
Whitney - Campus Emerald Ash Borer Management Plan (for John Kotowski)									
10/2/2006	- P	-	-	-	- no	-	-	-	- On Going
Whitney - College Green Accessibility Project (for)									
7/31/2008	- P	-	-	-	-	-	-	- Sept. 09	-
Whitney - Convocation Center Slopes Landscape Planning (for Terry Conry)									
10/2/2006	- P	-	-	-	- no	-	-	- Sept '08	- In Design
Whitney - Crewson House Railing (for Laura Myers)									
10/17/2007	- P	-	-	-	-	-	-	-	- Funds Pending
Whitney - Emeriti Park Lighting (for Emeriti Assoc.)									
12/6/2006	- P	- 76,500	-	-	- no	- RVC	-	-	- Emeriti Assoc. - Fund Pending
Whitney - Glidden/ Upper Seigfred Landscape Planning (for LaPalombara)									
10/2/2006	- P	-	-	-	- no	-	-	- Sept. 08	-
Whitney - Konneker Center Permanent Ramp (for Lois Vines)									
6/12/2008	- P	- 49,214	- Pending	-	-	-	-	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Whitney - Morton Hall Steps (for Bill Decatur)									
12/12/2007	- I	- 28,000	-	- 12/12/07	-	-	-	- Aug 08	- GF Masonry Improvements
Whitney - Parks Hall Parking Lot Resurface (for Dean Dupler)									
7/2/2008	- P	-	-	-	-	-	-	-	-
Whitney - Pruitt Field Water Relocation (for Tim Heneghan)									
1/28/2008	- P	-	-	-	-	-	-	-	- Planning/Estimating
Whitney - Softball Field Backstop Netting (for Jason Farmer)									
3/11/2008	- I	- 7,807	-	-	-	-	-	- July '08	- 70% Complete
Whitney - Softball Field Bleachers (for Jason Farmer)									
2/1/2008	- P	- 24,280	-	-	-	-	-	-	- Funds Pending
Whitney - Softball Field Lights (for Tim Heneghan)									
4/29/2008	- P	-	-	-	-	-	-	-	- Estimating
Whitney - Softball Field Press Box (for Jason Farmer)									
1/8/2008	- P	-	-	-	-	-	-	-	- Design and estimate

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Alden Infrastructure / Chiller (for Ron Young)									
3/23/2007	- I	- 975,000	- Funded	-	- no	- Stan & Assoc.	- March '08	- March 09	- Under Construction
Brown - Convocation Center Concrete Restoration Ph. V (for Harry Wyatt)									
	- I	- 300,000	- Funded	-	- no	- SMBH	- May '07	- Aug. 08	- Under Construction - QMC Contract.
Brown - GF Backflow Prevention (for Mick Harris)									
9/21/2006	- I	- 260,000	- Funded	-	- yes	- UPI	- Mar-07	- Aug. 08	- Under Construction

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Lausche Heating Phase III A (for Wyatt)									
-	I	4,400,000	-	-	-	-	-	-	- Under Construction
Brown - Lausche Heating Plant Phase 4 Renovation (for Harry Wyatt)									
7/1/2005	I	4,375,000	-	-	no	Schmidt Assoc.	TBD	Sept. '10	In Design
Brown - RTV Cooling Towers (for Mick Harris)									
7/27/2006	I	350,000	Funded	-	no	UPI	Oct 07	April '08	Substantially Complete
Brown / Whitney - Campus Mass Notification System (for David Hopka)									
9/14/2007	I	250,000	-	-	no	UPI	-	Aug '08	Finalizing Vendor Proposal
Callahan - Clinical Training and Assessment Center (for Dean Dupler)									
6/18/2008	P	-	-	-	-	-	-	-	-
Callahan - Deferred Maintenance Report (for Decatur)									
2/7/2008	P	450,000	-	-	-	-	-	-	Substantially Complete
Callahan - Dysart Woods Field Facility (for Brian McCarthy)									
2/4/2008	P	55,000	-	-	-	-	-	-	-
Callahan - Kettering Research Center - Joint Use (for COM)									
6/1/2005	P	450,000	-	-	yes	-	-	-	-
Callahan - Richland Avenue Corridor Improvements (for Decatur)									
2/7/2008	P	-	-	-	-	-	-	-	-
Clouse - Alden Library Master Plan (for Seaman/Young)									
-	P	158,000	Funded	7/5/2005	no	DGI	-	June -08	Reviewing
Clouse - ARC Interiors/Furniture (for Eng/COM/A & S/H& HS)									
8/6/2007	I	1,800,000	-	-	-	-	-	Nov '09	-
Clouse - College of Comm. Consolidation (for Greg Shepherd)									
9/1/2005	P	40,000,000	Pending	3/13/07	no	-	n/a	-	Funds Pending - Abatement

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Convocation Center E151 - 158 Renovation (for Jason Farmer)									
5/14/2007	- I	- 300,000	-	- 5/41/2007	-	- Miller Watson	- Jan 09	- Aug. 09	- Partially Funded
Clouse - McCracken Hall 115/125 Conference Rooms (for Renee Middleton)									
4/1/2008	- P	- 30,000	-	-	-	-	-	- Winter	- Funds Pending
Clouse - Porter Hall 2nd Floor Old Klare Lab Renovation (for Bruce Carlson)									
6/4/2007	- I	- 120,000	-	-	-	- Panich & Noel	- July 08	- Fall '08	- Under Construction
Clouse - Porter Hall Addition (for Psych. Dept.)									
	- I	- 7,400,000	- Funded	-	- yes	- RVC	- June 07	- Dec 08	- Under Construction
Clouse - Porter Hall Furnishings (for Bruce Carlson)									
5/29/2007	- I	- 300,000	-	-	-	-	-	- Sept. 08	- Starting 8/7/08
Clouse - University Center Furniture and Wish List (for Anne Lombard)									
5/29/2007	- I	- 550,000	-	-	-	-	-	-	-
Fabiny / Bolin - HDL Parking Lot Reconfig. (for Kim Wortman)									
7/25/2008	- P	-	-	-	-	-	-	-	- In Design
Fokes - Chubb Hall Elevator (for Harry Wyatt)									
	- I	- 700,000	-	-	- yes	- DLZ	- 11/20/07	- Aug. 08	- Under Construction
Fokes - Convocation Center Wrestling Locker Room Renovation (for Jason Farmer)									
3/26/2007	- P	- 300,000	-	-	- yes	-	-	-	- Re-estimating
Fokes - Hebbardsville Large Animal Facility (for Scott Carpenter)									
3/6/2006	- I	- 455,000	- Funded	- 5/26/2006	- yes	- Scarmack/Kramer	- July 07	- Spring '08	- 99% Complete
Fokes - Innovation Center Wet Lab Renovation (for Linda Clark)									
1/7/2008	- P	- 300,000	-	-	-	-	-	-	- Interviewing Architects
Fokes - Scott Quad OPIE Classrooms (for Jerry Krzic)									
7/18/2008	- I	- 102,000	-	-	-	- Panich & Noel	-	- 9/5/08	-

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Fokes - Southeastern Ohio Book Depository (for Seaman)									
-	I	445,000	-	-	-	O.A. Spencer	-	-	- Reviewing
Fokes - UPAC Classroom Improvements Planning (for Pam Callahan)									
11/27/2006	I	300,000	-	-	TBD	D3	May 07	Winter Break 08	Morton, RTEC and Clipp.- Out to bid
Kern - Animal Research Building NMR Imagery (for Howard Dewald)									
4/19/2007	I	150,000	-	-	-	Prater	June 07	-	Punch List
Kern - Irvine Fire Alarms (for E H & S)									
4/19/2007	I	250,000	-	-	-	Roger Fields and Assoc.	-	-	In Design
Kern - Kantner Fire Pump (for E H & S)									
4/19/2007	P	185,000	-	-	-	-	-	-	On Hold Until Jan. '08
Kern - McCracken Hall Electrical (for Renee Middleton)									
11/7/2007	I	125,000	-	-	-	Pickering & Assoc.	Aug 08	-	Out to Bid
Kern - OU2 Substation Cable Feeds (for Dave Mace)									
4/19/2007	I	250,000	-	-	-	Pickering and Associates	-	-	C.B.
Kern - Stocker Fire Alarms (for E H & S)									
4/19/2007	I	300,000	-	-	-	Larsen	-	-	In Design
Kern - West Green Utility Bridge Cable Replacement (for Mace)									
7/1/2007	P	200,000	-	-	-	Pickering & Assoc.	-	-	-
Kern - West State Street Substation Transformer (for)									
4/19/2007	P	100,000	-	-	-	Ron Dawson	-	Summer '08	C.B. for construction
Planisek - Clippinger Precision Research (for Art Smith)									
5/1/2008	P	15,000,000	-	-	-	-	-	-	Grant Submitted 7/21
Planisek - Field Bubble Study (for Tim Heneghan)									
2/26/2008	P	2,000,000	-	-	-	-	-	-	Study complete Funds Pending

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Planisek - Football Practice Facility (for Schauss)									
5/22/2008	- P	- 25,000,000	-	-	-	-	-	-	-
Planisek - Fuller Aviation Training Center (for B. J. Galloway)									
2/14/2008	- P	- 100,000	-	-	-	-	-	-	- On Hold
Planisek / Brown - Clippinger Mechanical Upgrade Ph I (for)									
	- P	- 900,000	-	-	-	- Burgess & Niple	-	-	- In Design
Planisek/Fokes - Clippinger Cryogenics Facility (for Art Smith)									
4/24/2008	- P	- 800,000	-	-	-	-	-	-	- On Hold Pending Precision Research Ctr.
Planisek/Ruth - Clippinger Geography Rooms (for Jeff Buckley)									
5/15/2008	- P	- 175,000	-	-	-	-	-	-	- Funds Pending
Planisek/Shultz - Academic Research Center (ILRF) (for "ENG, COM, A&S, HHS")									
7/1/2005	- I	- 35,000,000	- Funded	- 7/28/2006	- yes	- Burgess & Niple	- Oct. 2, 07	- Nov. '09	- Under Construction
Ruth - 35 Park Place Addition (for Ann Fidler)									
8/31/2006	- I	- 300,000	- Funded	- 1/25/2007	- yes	- RVC	-	-	- On Hold
Ruth - College Green Accessibility Study (for Glidden)									
5/31/2007	- I	-	- partial	- 7/13/2007	-	- KKG	-	- Sept. 1, 2009	- Planning
Ruth - Computer Services Center 003B Improve. (for Joan Wigal)									
3/14/2008	- I	- 100,000	- Funded	- 03/14/2008	-	-	-	- Winter Break	- In Design
Ruth - Cutler Ramp and Alden Pathway (for Glidden)									
5/31/2007	- I	- 300,000	- Funded	- 7/13/2007	- yes	- Kinselman Kline Gossman	- 6/27/2008	- Nov,2008	- Controlling Board Dir. S.O. Complete Hardscape in Oct. Landscape Nov.- Drummond Constr.
Ruth - Haning Hall ADA Restrooms (for)									
3/12/2007	- P	- 250,000	-	-	-	-	-	-	- C.B.

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Ruth - Hudson Electrical Upgrade (for Dave Mace/Legg)									
- I	-	368,000	- Funded	-	- no	- Roger Fields & Assoc	- Oct.30 '07	- December 9, 2008	- Under Construction
Ruth - Irvine 1st Floor Corridor Improvements (for Dean Dupler)									
1/31/2007	- I	-	100,000 - Funded	- 2/1/2007	- no	- NA	-	- Winter 2008	- Construction Crew & Carpet Shop
Ruth - Peden Tower Football Locker Room Renovation (for Tim Heneghan)									
10/31/2007	- P	-	544,076 -	-	-	-	-	-	- Funds Pending
Ruth - Peden Tower Football Restroom Renovations (for Tim Heneghan)									
10/31/2007	- P	-	182,419 -	-	-	-	-	-	- Funds Pending
Walker - Scripps Hall Classroom Refurbishing (for Sharon Case)									
1/16/2008	- P	-	110,686 -	-	-	-	-	-	- Funds Pending
West - Peden Stadium Grandstands Concrete Sealing Ph. I (for Jim Schaus)									
3/28/2006	- I	-	500,000 - Partially Fund	- 6/1/2006	- no	- THP	- Feb 08	- Spring 2008	- Pre-bid Mtg. 6/23/08
West - Ridges Roof Replacement (for)									
3/12/2007	- P	-	180,000 -	-	-	-	- Jan. 08	- 2008	- Selecting Consultant
West - RTV Vomitory Investigation (for Mick Harris)									
9/11/2006	- P	-	100,000 -	-	- no	- GAI	- Jan. '08	- Aug '08	- Out to Bid
Whitney - Alden Library Annex Parking Lot Paving (for Ron Young)									
9/5/2007	- I	-	131,045 -	-	-	- O.A. Spencer	-	- Fall 08	-
Whitney - Ridges Class II Composting Facility (for)									
5/7/2007	- I	-	691,609 - Grant & Matc	-	-	- RVC	- 6/26/08	- Oct 08	- Under Construction
Whitney/West - Parking Lot Maintenance (for Kim Wortman)									
- I	-	200,000	- Funded	-	- no	- In-House	- 7/22/08	- 8/6/08	- On Going

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Armbruster Boiler & Generator Replacement (for Christine Sheets)									
2/15/2008	- I	- 405,000	-	-	-	- Dawson / Larson Eng.	- July '08	- Aug. '08	- Under Construction
Brown - Bryan Hall Electrical Upgrade & Fire Alarm Replacement (for Dave Mace)									
2/15/2008	- I	- 879,000	-	-	-	- KLH	- May '08	- Aug '08	- Under Construction
Brown - Convocation Center Residence Hall Improvements 2008 (for Christine Sheets)									
2/15/2008	- I	- 450,000	-	-	-	- Kramer Eng.	- May '08	- Aug. 08	- Under Construction
Brown - New South Catwalk Railings Ph. 1 & Repairs Ph.10 (for Christine Sheets)									
2/15/2008	- I	- 330,000	-	-	-	- UPI	- July '08	- Oct. 08	- Under Construction
Faires - Annual Carpet and Tile Bromley/Ewing/Wray (for Christine Sheets)									
	- I	- 180,000	-	-	-	-	-	- Winter-Bromley	- Ewing and Wray - Complete
Faires - Atkinson 2nd Floor Carpet (for Christine Sheets)									
6/20/2008	- I	- 6,000	-	-	-	-	-	-	-
Faires - Atkinson Res. Carpet (for Christine Sheets)									
6/20/2008	- I	- 3,000	-	-	-	-	-	-	-
Faires - Baker Center Front Room Security Curtain (for Patti Pennell)									
4/11/2008	- P	-	-	-	-	-	-	-	- On Hold
Faires - Baker Center Storage Addition (for Christine Sheets)									
4/13/2007	- I	- 718,000	-	-	- yes	- Moody Nolan	- Feb. '08	-	- On Schedule
Faires - Baker Center West 82 Monitors (for Gwyn Scott)									
5/15/2008	- I	- 10,000	-	-	-	-	-	- Summer 08	- On Order
Faires - Bromley Hall 2008 Renovation (for Sheets)									
8/6/2007	- I	- 2,500,000	-	-	- no	- JBA Architects	- April '08	- Aug '08	- Karr / KAL - On Schedule
Faires - Bromley Hall Fire Damage Repairs (for Bev Wyatt)									
	- P	-	-	-	-	-	-	-	- Jay North Handling-Work Orders Submitted

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Faires - Bromley Safety Gates (for Bev Wyatt)									
8/8/2008	- P	-	-	-	-	-	-	-	-
Faires - Bryan Res. Coord. Carpet (for Christine Sheets)									
6/20/2008	- I	-	3,000	-	-	-	-	-	-
Faires - Central Foods Facility Dock Replacement (for Christine Sheets)									
2/15/2008	- I	-	930,000	-	-	- JBA	- Sept.1 08	-	- Advert. 8/6/08 - Start Sept. 19
Faires - Convocation Center Res. Coordinator Apt. Carpet (for Christine Sheets)									
6/20/2008	- I	-	3,000	-	-	-	-	-	-
Faires - Eco House Electrical Upgrade (for Bev Wyatt)									
2/19/2008	- I	-	1,800	-	-	-	-	- 8/30/08	- Electrical Shop - Work Orders Submitted
Faires - Foster Res. Apt. Carpet (for Christine Sheets)									
6/20/2008	- I	-	2,000	-	-	-	-	-	-
Faires - Jefferson ARC Apt. Carpet (for Christine Sheets)									
6/23/2008	- I	-	3,000	-	-	-	-	-	-
Faires - Jefferson Hall 119 (for Bev Wyatt)									
10/30/2007	- I	-	44,000	- funded	-	-	-	-	- 90% Complete- Pending Polyvision Boards
Faires - Jefferson Hall 130 & 131 C-Store Relocation (for Christine Sheets)									
2/7/2008	- P	-	46,000	-	-	- Dawson	-	- 8/2/08	- O.U. Electrical Shop / Ed Fowler
Faires - Jefferson Hall GA Apt. Kitchen (for Christine Sheets)									
6/23/2008	- I	-	8,000	-	-	-	-	-	-
Faires - Jefferson Hall Resident Coordinator Apt. Carpet (for Christine Sheets)									
6/23/2008	- I	-	3,000	-	-	-	-	-	-
Faires - Martzoff Res. Carpet (for Christine Sheets)									
6/20/2008	- I	-	3,000	-	-	-	-	-	-

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Faires - New South Green Lounge/Study Furniture-Ewing/Wray/Martzoff (for Chrisinte Sheets)									
2/15/2008	- I	- 150,000	-	-	-	-	-	- Summer '08	- Aug 18 delivery
Faires - Read Hall Res. Coordinator Apt. Carpet (for Christine Sheets)									
6/20/2008	- I	- 3,000	-	-	-	-	-	-	-
Faires - Ryors Res. Apt. Kitchen, Carpet and Paint (for Christine Sheets)									
6/20/2008	- I	- 8,000	-	-	-	-	-	-	-
Faires - Ryors Tile Replacement (for Christine Sheets)									
2/15/2008	- I	- 180,000	-	-	-	- FM / Legacy	-	- Summer 08	- 95% Complete
Faires - Sargent Res. Carpet (for Christine Sheets)									
6/20/2008	- I	- 3,000	-	-	-	-	-	-	-
Faires - Treudley Res. Coord. Kitchen, Carpet and Paint (for Christine Sheets)									
6/20/2008	- I	- 8,000	-	-	-	-	-	-	-
Faires - West Green Cabinet Drawer and Door Replacement (for Christine Sheets)									
	- I	- 30,000	-	-	-	-	-	-	- August 25 (Mock-up in Sargent)
Faires - Wolfe Street Apartments (6) Kitchens (for Deb Sellers)									
4/18/2008	- I	-	-	-	-	-	-	- 9/1/08	- Starting July 28
Faires - Wolfe Street Apartments Entry Doors (for Deb Sellers)									
4/18/2008	- P	- 273,000	-	-	-	-	-	-	- Funds Pending
Kern - Airport MALSR Replacement (for Ken Carley)									
3/27/2007	- I	- 75,000	-	- 4/6/2007	- no	- R.W. Armstrong	-	- Fall 09	- In Design
Kern - Airport RSA Improvement (for Ken Carley)									
3/27/2007	- I	- 3,000,000	-	- 4/6/2007	- no	- R.W. Armstrong	-	- Spring '10	- Design Phase
Kern - Airport Snow Removal Equipment (SRE) building (for Ken Carley)									
4/1/2006	- I	- 400,000	-	- 5/1/2006	- yes	- Brandstetter Carol	- May 23	- Nov '09	- Under Construction

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Planisek - Airport Exterior Lighting (for Ken Carley)									
5/24/2007	- P	-	-	-	-	-	-	-	- In Planning
Planisek - Airport Land Acquisition (for Ken Carley)									
3/31/2008	- P	-	264,000	-	-	- R W Armstrong	- n/a	-	- Grant request submitted to FAA
Planisek - Airport Obstruction Removal (for Ken Carley)									
3/31/2008	- P	-	20,000	-	-	- ODOT Grant	-	-	- Grant req. submitted to ODOT
Planisek - Airport T-Hangar Renovation (for Todd McGuire)									
6/19/2008	- P	-	92,000	-	-	-	-	-	- Funds Pending
Ruth - Auxiliary Garage Column Repair (for Bev Wyatt)									
7/30/2008	- P	-	-	-	-	-	-	-	-
West - Eco House Windows (for Bev Wyatt)									
4/9/2008	- I	-	4,000	-	-	-	-	- 8/31/08	- Materials on Order
West - Fenzel Elevator Replacement (for Christine Sheets)									
2/15/2008	- I	-	280,000	-	-	- eS Architects	-	-	- Re-bid
West - New South Patio Repair- Ph. I (for Christine Sheets)									
	- I	-	250,000	-	-	- eS Architects	- July 08	- Sept. 1 2008	- On Schedule
West - New South Roof Repair - Cady & Brough (for Christine Sheets)									
2/15/2008	- I	-	320,000	-	-	-	- 5/27/08	-	- On Schedule 66% Complete
West - Residence Halls Masonry Repair (for Christine Sheets)									
3/22/2006	- I	-	75,000	-	-	- no	- RVC	- 3rd Week of Jul	- On Going
West - Shively Hall Renovation/Shively Dining Hall (for Christine Sheets)									
5/1/2007	- I	-	10,400,000	-	-	- Schooley Caldwell	- 7/23/08	- Aug. 2009	- Pre-bid 8/7/08
West / Whitney - Paving (for Christine Sheets)									
2/15/2008	- I	-	55,000	-	-	-	-	- 9/4/08	- Bid Opening 8/6/08

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Whitney - Airport Maintenance Hangar Roof Replacement (for Todd McGuire)									
4/26/2007	- I	- 259,010	-	- 5/09/07	-	- eS Arhcitects	-	-	- Out to Bid

Whitney - West Green Landscaping / Utility Study (for Christine Sheets)									
	- I	- 800,000	-	-	-	- Burkhart	-	- Summer	- Beginning Utility Study

Regional CHILLICOTHE

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Shoemaker AC (for Richard Bebee)									
6/1/2005	- I	- 530,096	- Funded	- 6/1/2005	- no	- Karpinski	- March 24 '08	- Sept 09	- Re-Bidding

Ruth - Bennett Hall Student Service Center (for Richard Bebee)									
10/4/2007	- P	-	-	-	-	- Design Group	-	-	- Schematic Review - Estimating

Whitney - Bennett Hall Parking & Roadway Improvements (for Richard Bebee)									
1/29/2007	- I	- 1,750,000	- Funded	- 1/29/2007	- yes	- Burkhart	-	- Summer 2009	- In Design

Regional EASTERN

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Fokes - Brick Tavern PH II (for Richard Greenlee)									
12/12/2006	- I	- 145,000	-	-	- yes	-	-	-	- Moving Forward Via ODOT

Fokes - Health & Physical Education Center HVAC/Controls (for Richard Greenlee)									
11/1/2004	- I	- 215,000	- Funded	- 9/5/2005	- n/a	- Prater Engineering	-	- September '08	- Pre-bid 8/14

Fokes - Parking Lot Improvements (for Richard Greenlee)									
5/1/2005	- I	- 300,000	-	- 9/5/2005	- n/a	- Korda	- May '08	- Aug '08	- Under Construction

Fokes - Shannon Hall Learning Commons (for Richard Greenlee)									
4/1/2008	- I	- 400,000	-	-	-	-	-	-	- Selecting Consultant

Regional LANCASTER

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Pickerington Interior Improvements Furniture (for Leigh Atkinson)									
6/24/2008	- I	- 125,000	-	-	-	-	-	-	-
Clouse/Kern - Brasee Hall Library/ Gymnasium Renovation (for John Furlough)									
4/20/2007	- I	- 3,000,000	-	-	-	- WSA	- Sept 08	- Aug 09	-
Kern - Herrold Hall Pavements Lab (for Furlow)									
6/1/2007	- P	- 75,000	-	-	-	-	-	-	-
Kern/Whitney - Parking Lot #2 Renovation (for Gamble)									
7/30/2008	- P	- 150,000	-	-	-	- Schorr Associates	-	- Nov 08	- using plans from stormwater project
Whitney - Pickerington Interior Improvements Building 2 (for Leigh Atkinson)									
1/8/2008	- I	- 571,436	-	-	-	- Schorr & Assoc.	- 7/24/08	- Dec. 08	- Pre-Bid 7/16/08

Regional SOUTHERN

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Academic Center 2nd Fl. Lounge Layout (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- Reviewing
Clouse - Bertcham Property (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- Reviewing
Clouse - Cafe Furniture PH. 2 (for Bill Willan)									
9/16/2007	- P	-	-	-	-	-	-	-	- On Hold
Clouse - International Lounge (for Bill Willan)									
1/30/2007	- P	- 26,000	-	-	-	-	-	-	- On Hold
Clouse - Library Reconfiguration (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- On Hold

Regional SOUTHERN

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - McCoy Property (for Bill Willan)									
12/27/2007	- P	-	-	-	-	- Foppe	-	-	- Sanitary Waste Clean-up
Clouse - Microwave Tower Survey (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- w/Legal Affairs
Clouse - Proctorville Classroom Build Out Phase I (for Bill Willan)									
6/24/2008	- P	- 62,000	-	-	-	- RVC	- Aug. 8	-	-
Clouse - Riffe Building Dean's Suite Reconfiguration (for Bill Willan)									
5/10/2007	- P	-	-	-	-	-	-	-	- On Hold
Clouse - Riffe Center Carpet Replacement & Re-upholstery (for Bill Willan)									
10/18/2007	- P	-	-	-	-	-	-	-	- On Hold
Clouse - Riffe Roof Replacement (for Bill Willan)									
6/24/2008	- I	- 272,000	-	-	-	- Tanner Stone	- 10/8/08	-	-
Clouse - Wilson Building (for Bill Willan)									
4/29/2008	- P	-	-	-	-	-	-	-	- Reviewing Plans
Clouse - Zornes Property (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- Negotiating Contract
Clouse / Whitney - Dingus Stormwater (for Bill Willan)									
	- I	- 200,000	-	-	-	- Tanner Stone	-	- Fall '08	- C.B.
Clouse/Kern - Mitigation of Wetlands (for Bill Willan)									
	- P	-	-	-	-	-	-	-	- On Hold
Whitney - Proctorville Center Landscape Screening (for Bill Willan)									
8/5/2008	- P	-	-	-	-	-	-	-	-

Regional ZANESVILLE

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
----------------	--------	--------	--------	-----------------------	--------------	------------	----------	---------------------	---------

Regional ZANESVILLE

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Faires - Basic Renov. 2007-2008- Windows (for Jim Fonseca)									
1/30/2007	- I	- 328,368	- Funded	-	- yes	-	- Aug. 08	-	-
Faires - Elson East Entrance Addition (for Jim Fonseca)									
	- P	-	-	-	-	-	-	-	- On Hold
Faires - Elson Hall 173 (for Jim Fonseca)									
	- I	- 19,000	-	-	-	-	-	-	- Starting 8/11/08
Faires - Elson Hall 2nd Floor Renovation Ph.I (for Jim Fonseca)									
1/30/2007	- I	- 2,053,000	- Funded	-	- yes	- FMS	- Sep. '08	-	- C. D.
Faires - Elson Hall Boiler Replacement (for Jim Fonseca)									
	- I	- 155,000	-	-	-	- Flickinger	-	- Aug '08	- Finishing Aug 25
Faires - Elson Testing Lab (for Jim Fonseca)									
	- I	- 22,000	-	-	-	- Ron Dawson	-	-	- Starting 8/11/08
Faires - Essential Systems Study (for Jim Fonseca)									
	- I	- 78,000	-	-	-	-	-	-	- Modifying
Faires - Herrold Hall Skylight Replacement (for Jim Fonseca)									
10/15/2007	- I	- 92,000	-	-	-	- FMS	-	-	- On Hold
Faires - Road Widening and Campus Entrance Gate (for Jim Fonseca)									
10/10/2006	- I	- 120,000	- Funded	-	-	- Edge Group	-	-	- Pending ODOT (possibly October)