

University Planning and Implementation - Current Projects

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Bolin - Convocation Center Doors (for)									
-	P	3,000	-	-	-	-	-	-	- Materials Purchased Waiting on Maintenance
Bolin - Cutler Hall Air Conditioning (for Wyatt)									
10/19/2007	- I	8,000	-	-	-	-	-	-	- 90% Complete
Bolin - Grosvenor Access Control (for Dean Dupler)									
-	I	29,323	-	4-29-08	-	-	-	-	- Construction Crew
Bolin - Innovation Center Rooms 135a, 135b & 135d Paint (for James Rankin)									
5/27/2008	- P	-	-	-	-	-	-	-	-
Bolin - Irvine 233, 233A & 234 Renovations (for Dean Dupler)									
4/15/2008	- P	12,273	-	-	-	-	-	-	- Funds Pending
Bolin - Irvine 2nd Floor Patient Room Laminate Repairs (for Dean Dupler)									
2/12/2008	- I	1,698	-	Funded	-	-	-	- May 10	- Started Last Week of May
Bolin - McCracken Suite 202 Renovation (for Ginger Weade)									
4/10/2008	- I	14,533	-	-	-	-	-	- 6/19/08	- Starts June 5th
Bolin - Memorial Auditorium Door Opener (for Todd Coogen)									
10/26/2007	- P	4,360	-	10/26/07	-	-	-	-	- Funds Pending
Bolin - Peden Tower Carin Center Paint (for Tim Heneghan)									
5/20/2008	- P	-	-	-	-	no	-	-	-
Bolin - Peden Tower Field Hockey Wallcovering (for Heneghan)									
4/8/2008	- P	1,600	-	-	-	-	-	-	- Funds Pending
Bolin - RTEC 105 Electronic Door (for Shane Gilkey)									
10/29/2007	- P	-	-	-	-	-	-	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Bolin - West Green and Grosvenor Pedestrian Bridge (for Richard Shultz)									
4/21/2008	- P	- 26,000	-	-	-	-	-	-	- Summer Exterior Projects
Brown - Alden Library Substation (for Harry Wyatt)									
4/8/2008	- I	- 80,000	-	-	- no	- Fosdick & Hilmer	- June '07	- Aug. '08	- 60% Complete
Brown - Corrosion and Multiphase Technology Oil Storage (for Srdjan Nestic)									
4/30/2007	- I	- 96,000	-	-	- yes	- M.H. Scott, AIA	-	- Sept '08	- Preliminary Design
Brown - Grosvenor West 104 Air Handler Relocation (for Dean Dupler)									
11/30/2007	- P	-	-	-	- no	- UPI	-	-	- Estimating
Brown - Ridges #16 Structural Repair (for Harry Wyatt)									
9/28/2006	- P	-	-	-	- no	- UPI	-	-	- Preliminary Eng. Estimating
Brown - RTEC Cistern Shed Removal (for Harris)									
12/10/2007	- P	-	-	-	-	- UPI	-	-	-
Callahan - Campus Map (GIS) (for Pam Callahan)									
3/13/2007	- P	-	-	-	- no	-	-	-	-
Callahan - Chilled Water Strategy (for John Kotowski)									
2/15/2007	- P	-	- Planning Onl	-	- no	-	-	-	- On Going
Callahan - Cutler Hall Basement Wall (for Janice Roche)									
5/8/2008	- P	-	-	-	-	-	-	-	-
Callahan - Dysart Caretakers House Repairs (for McCarthy)									
2/7/2008	- P	- 75,000	-	-	-	-	-	-	-
Callahan - Facilities Management Space Study/Reorganization (for John Kotowski)									
3/12/2007	- P	-	-	-	- yes	-	-	-	-
Callahan - Field Hockey Shelter (for Tim Heneghan)									
5/1/2008	- P	-	-	-	-	-	-	-	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Callahan - Glidden Hall 101 Acoustic Engineering Study (for Mike Parkinson)									
5/16/2008	- P	-	-	-	-	-	-	-	-
Callahan - Glidden Hall 101 Humidity (for Mick Harris/Parkinson)									
10/19/2007	- P	-	-	10/19/07	-	- UPI	-	-	- Reviewing Existing Conditions
Callahan - Ping Entrance Bollards/ New Curbing (for Doug Franklin)									
11/8/2006	- P	-	-	-	- no	-	-	-	-
Callahan - Ridges Child Development Center Moisture Infiltration (for Mick Harris)									
8/27/2007	- P	-	-	-	-	-	-	-	-
Callahan - Ridges ROTC Training Area Expansion (for Ron Carroll)									
1/9/2008	- P	-	-	-	-	-	-	-	-
Callahan - RTV Forum Theater Access (for Lowell Jacobs)									
4/25/2008	- P	-	-	-	-	-	-	-	-
Callahan - Stocker 107 Lab Renovation (for Pete Klein)									
1/14/2008	- P	-	-	-	-	-	-	-	-
Callahan - Wren Stadium Storage Shed (for Jason Farmer)									
7/20/2006	- P	-	-	-	- yes	-	-	-	-
Callahan/Brown - Ridges #29 Structural Repairs (for Facilities Man.)									
4/1/2005	- P	-	-	-	- yes	- UPI	-	-	- Preliminary Eng.Estimating
Clouse - Alden 200 Benches (for Seaman/Young)									
3/21/2007	- P	-	-	Friends of the	- no	- Tom Bennett	-	-	- On Hold
Clouse - Alden Library 234/322 Display Move (for Ron Young)									
1/28/2008	- I	-	1,700	-	-	-	-	-	- Awaiting Change Order
Clouse - Alden Library Chubu Area (for Seaman/Young)									
5/29/2007	- P	-	-	-	-	-	-	-	- In Planning

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Athena Theater Miscellaneous (for Rick Frame)									
7/5/2005	- I	-	-	-	- no	-	-	-	-
Clouse - Baker Center Computer Lab Division (for Brice Bible)									
4/1/2008	- P	-	16,000	-	-	-	-	-	- Funds Pending
Clouse - Life Sciences Linoleum Repair (for Wayne Haning)									
5/29/2007	- I	-	-	-	-	-	-	-	-
Clouse - McCracken 201 Reconfiguration (for Melinda Smith)									
4/10/2008	- P	-	35,000	-	-	-	-	-	- On Hold
Clouse - Porter Hall 315 / 317 / 317A (for Connie Pollard)									
5/8/2008	- P	-	-	-	-	-	-	-	-
Clouse - RTV 257 Division (for Paula Carpenter)									
3/11/2008	- P	-	-	-	-	-	-	-	-
Faires - Baker Center Theater Stage Entrance Ceilings (for Todd Coogen)									
11/6/2007	- P	-	-	-	-	-	-	-	- Funds Pending
Faires - Convocation Center E169A Carpet (for Jason Farmer)									
4/30/2007	- P	-	30,504	-	4/30/07	- no	-	-	- Funds Pending
Fokes - Aquatic Center Locker Room Renovation (for Tim Heneghan)									
1/2/2008	- P	-	70,032	-	1/3/08	-	-	-	- Funds Pending
Fokes - Biochemistry 135 Renovation (for Shy Switzer)									
1/30/2008	- I	-	35,000	-	2/4/08	-	-	-	-
Fokes - Biochemistry DHI Repairs (for Harry Wyatt)									
4/8/2008	- P	-	24,000	-	-	-	-	-	-
Fokes - Biochemistry Lobby (for Paula Hale)									
11/26/2007	- P	-	8,600	-	-	- yes	-	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Fokes - Chubb Hall Bursar Office Reno. (for Sherry Downs)									
5/12/2008	- I	- 43,500	- Funded	-	-	-	-	-	- Funded
Fokes - Chubb Hall Registrar's Office (for)									
	- P	-	-	-	-	-	-	-	-
Fokes - Convocation Center Gym Floor Sleeves (for Jason Farmer)									
5/1/2008	- P	-	-	-	-	-	-	-	-
Fokes - Ellis Hall 018 Renovation (for Daphne Metts)									
5/10/2007	- P	- 40,347	-	-	-	- D3	- April 08	-	- Winter Break
Fokes - Grover Center E224 Emergency Generator (for Doug Franklin)									
5/23/2008	- P	-	-	- 5/29/2008	-	-	-	-	-
Fokes - Irvine Hall North Duct Intake (for Dean Dupler)									
5/16/2008	- P	-	-	- 5/16/08	-	-	-	-	- See P. Callahan
Fokes - Seigfred 540 Reconfiguration (for LaPalombara)									
3/13/2007	- I	- 89,451	-	-	- yes	- Panich & Noel	- April 08	-	- C. B.
Harris/Callahan - Wilson Hall Rising Damp (for Howard Dewald)									
11/27/2006	- P	-	-	-	- no	-	-	-	-
Kern - Bike Path Lighting (for Michael Martinson)									
4/19/2007	- I	- 67,500	- funded	-	-	- Ron Dawson	-	-	- In Design
Kern - Ridges Fire Alarm Study (for)									
	- P	- 25,000	-	-	- no	-	-	-	- On Hold
Kern/Mace - Electrical Metering (for)									
4/19/2007	- P	- 65,000	- funded	-	-	- Mace/FM	-	-	- C. B.
Mack - Development - Additional Space (for Margaret Sheskey)									
8/7/2007	- P	-	-	-	- yes	-	-	-	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Mack - Hudson Space Reassignment (for David Hopka)									
8/3/2007	- P	-	-	-	-	-	-	-	-
Mack - Lindley Hall Military Science Space Assessment (for LTC Hauschild)									
6/11/2007	- P	-	-	-	- yes	-	-	-	-
Mack - Ridges #24 Clean-Up (for Terry Richardson)									
8/18/2006	- P	-	-	-	- no	-	-	-	-
Mack - RTech 321 Disability Services Relocation (for Jesse Raney)									
4/2/2008	- P	-	-	-	-	-	-	-	-
Mack - Space Analysis of Campus Safety to HRTC (for)									
5/7/2007	- P	-	-	-	- yes	-	-	-	-
Mack - Space Inventory / SUMS Update and Summary Reports (for Kotowski)									
7/19/2007	- P	-	-	-	- yes	-	-	-	-
Mack - Space Utilization Metrics (for Kotowski)									
8/15/2007	- P	-	-	-	-	-	-	-	-
Mack - Summer Building Shut-Down Reports (for Kotowski)									
7/19/2007	- P	-	-	-	-	-	-	-	-
Planisek - Animal Research Building (for David Russell)									
5/21/2008	- P	-	-	-	-	-	-	-	-
Planisek - Clippinger Geography Rooms (for Jeff Buckley)									
5/15/2008	- P	-	-	-	-	-	-	- 5/22/08	- ASAP
Planisek - Corrosion Center Pre-fab Lab Room (for Bruce Brown)									
3/13/2008	- P	-	46,000	- Grant	-	-	-	-	- Funds Pending
Planisek - Grosvenor Hall 229 and 321 Renovation (for Dean Dupler)									
5/12/2008	- P	-	-	-	-	-	-	-	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Planisek - Grosvenor Loading Dock Entrance (for Dupler)									
7/20/2007	- P	-	-	-	-	- Panich & Noel	-	-	- Prelim. Design Complete
Planisek - Pruitt Field Netting System (for Tim Heneghan)									
2/27/2008	- P	-	11,000	-	-	-	-	-	- Funds Pending
Planisek - Ridges #20 Café (for Mike Finney)									
1/30/2007	- P	-	20,000	-	-	- yes	-	-	- Pending Identification of Operator
Planisek - Ridges 13,14 & 18 Art Studio Expansion Estimate (for David Lapalombara)									
1/16/2008	- P	-	-	-	-	-	-	-	-
Planisek - Wren Stadium Window (for John Kotowski)									
4/29/2008	- P	-	-	-	5/13/08	-	-	-	- Estimating
Ruth - Bentley Annex 266 Reconfiguration (for Pam Burke)									
5/19/2008	- P	-	2,561	-	-	- CIBI	-	-	- Funds Pending
Ruth - Chubb 140 Lobby Renovation (for David Descutner)									
5/12/2008	- P	-	-	-	-	-	-	-	- In Design, Loft
Ruth - Chubb Hall Grd. Fl. Corridor Improvments (for Wyatt & Williams)									
10/13/2006	- I	-	39,327	-	Funded	- NA	- no	-	- Start Constr. Au - Sept. 4th - Order Materials
Ruth - Clippinger 253,255 & 269D Carpet (for Wayne Chiasson)									
2/27/2008	- I	-	6,392	-	Funded	-	-	-	- June, 2008 - Carpet Received, Sch. wk. of June 23rd
Ruth - Clippinger Public Space Furniture (for Carolyn Khurshid)									
10/23/2006	- I	-	96,342	-	10/11/2007	-	10/11/2007	- no	- King Business - 2008 - Summer Install
Ruth - Computer Services Center 00II Room Demo. (for Chad Burkett)									
11/9/2007	- P	-	6,744	-	Pending	-	11/09/2007	-	- Funds Pending
Ruth - Computer Services Center 114 & 117 Renovation (for Chad Burkett)									
11/9/2007	- P	-	7,870	-	Pending	-	11/09/2007	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Ruth - Computer Services Center 351 Reno. (for Jean Demosky)									
1/11/2008	- P	-	5,562	- Pending	-	-	-	-	- Funds Pending
Ruth - Cutler Third Floor Office Reconfiguration (for Janice Roche)									
3/17/2008	- P	-	-	- 3/17/2008	-	-	-	- 2009	- Estimating
Ruth - Grosvenor Hall 113 Renovation (for Dean Dupler)									
5/27/2008	- P	-	23,300	- Pending	-	-	-	-	- Funds Pending
Ruth - Grosvenor Hall Front Lobby Giving Tree Relocation (for Dean Dupler)									
12/17/2007	- P	-	2,065	- Pending	-	-	-	-	- Funds Pending
Ruth - Haning 1st Fl. Corridor Carpet Replacement (for Kathy Watson)									
1/9/2008	- I	-	6,493	- Funded	-	-	-	- summer 08	- Carpet Received - Based on Paint Shop's sch. - need W.O.
Ruth - Hudson EHS 216 Restroom Reno. (for Susan Hopkins)									
2/7/2008	- I	-	5,075	- Funded	- 2/07/09	-	-	- 5/22/2008	- C.C. Completed
Ruth - Hudson EHS 227 Renovation (for Susan Hopkins)									
2/7/2008	- P	-	8,690	- 05/30/2008	- 02/07/2008	-	-	-	- Funded - Sch. Work - C.C.
Ruth - Hudson EHS 239 Office Addition (for Susan Hopkins)									
2/7/2008	- I	-	5,722	- Funded	- 02/07/2008	-	-	- 05/15/2008	- C.C. Completed
Ruth - Irvine 109 Improvements (for Bob Colvin)									
3/18/2008	- I	-	3,608	- Funded	-	-	-	- 05/27/2008	- Complete
Ruth - Irvine 124 ,126 & 126A Space Improvements/Wall Removal (for Dean Dupler)									
3/14/2007	- P	-	15,791	- Pending	- 3/14/07	- no	- NA	- NA	- August 2008
Ruth - Irvine 1st Floor Corridor Improvements (for Dean Dupler)									
1/31/2007	- P	-	98,279	- Pending	- 2/1/2007	- no	- NA	-	- Winter 2008
Ruth - Morton 426 Lab (for Tim Anderson)									
5/9/2008	- I	-	8,705	- Funded	- 5/9/2008	-	-	- Summer Break	- Order Materials

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Ruth - Peden 122W Field Hockey Locker Rm. Improve. (for Tim Heneghan)									
9/5/2007	- P	- 40,518	- Pending	-	-	-	-	-	- Funds Pending
Ruth - Peden Access Control Doors (for Tim Heneghan)									
1/30/2008	- P	- 39,177	- Pending	- 1/30/08	-	-	-	-	- Funds Pending
Ruth - Peden Tower Carin Center Storage (for Tim Heneghan)									
10/31/2007	- P	- 4,754	- Pending	- 12/28/2007	-	-	-	-	- Funds Pending
Ruth - Peden Tower Men's Cross Country Locker Room (for Tim Heneghan)									
3/31/2008	- P	- 67,504	- Pending	-	-	-	-	-	- Funds Pending
Ruth - Ping Center (for Hafedh Benhadj)									
5/1/2008	- P	-	-	-	-	-	-	-	-
Ruth - RTEC 102 Improvements (for Jim Rankin)									
6/13/2006	- I	- 35,254	- Funded	- 6/13/2006	- no	- NA	-	-	- On Hold due to Magnet
Shultz - Baker Center Accessibility (for Katherine Ziff)									
8/7/2007	- I	-	-	- 8/7/07	-	-	-	-	-
Walker - Brown House Carpet and Furniture (for Kara Dunfee)									
5/15/2008	- P	-	-	-	- no	-	-	- FY 08	-
Walker - Copeland Hall Cabinet and Cabinet Doors (for Susan Bauman)									
8/6/2007	- I	- 2,145	-	-	-	-	-	- Nov. 07	- 90% Complete
Walker - Edwards Accelerator Lab Conference Room (for David Ingram)									
9/14/2007	- I	- 6,864	-	-	-	-	-	-	-
Walker - Grosvenor Hall 138 Tech Services Window (for Dean Dupler)									
10/3/2007	- I	- 23,684	- Funded	- 12/28/07	- yes	-	-	-	- Construction Crew
Walker - Irvine Hall 221 Casework Removal (for Dean Dupler)									
5/12/2008	- I	- 2,256	-	-	-	-	-	- 6/18/08	-

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Walker - Irvine Hall 239 Sink (for Dean Dupler)									
7/17/2007	- I	- 4,502	-	-	-	-	-	-	-
Walker - Life Sciences 240 Lab Casework (for Molly Morris)									
5/21/2007	- I	- 27,647	-	-	-	-	-	- Aug 1 '08	- Waiting on Material
Walker - Scott Quad 024 Division (for Mark Krumel)									
4/2/2008	- P	- 30,587	-	-	-	-	-	-	- Funds Pending
Walker - Scott Quad 175 Door (for Shelly Sheets)									
5/12/2008	- I	- 3,482	-	-	-	-	-	- July 1 '08	-
Walker - Scripps 108 (for Bob Stewart)									
2/4/2008	- P	- 33,816	-	- 2/4/08	-	-	-	-	- Funds Pending
West - GF Masonry Improvements (for Harry Wyatt)									
3/12/2007	- I	- 50,000	-	-	-	-	-	-	- In Selection
West - Ridges #34 Concrete Repairs (for Gary Dicken)									
4/17/2008	- P	- 12,000	-	-	-	-	-	-	- Starting Week of 5/26/08
West - Sculpture Foundry Roof (for LaPolombara)									
8/18/2005	- I	- 75,000	-	-	- no	-	-	- Summer '08	- In Selection
West - Stocker Hall Flat Roof Replacement (for)									
3/12/2007	- I	- 85,000	-	-	-	- TBD	-	-	- In Selection
West - University Garage Roof Coating (for)									
3/12/2007	- I	- 20,000	-	-	-	-	-	- '08	- 85% Complete
Whitney - Baker Center West Slope Exterior (for)									
7/10/2007	- I	- 7,441	-	-	-	-	-	- Sept. 07	- 90% Complete
Whitney - Campus Accessibility - Curb Cuts (for Joe Fabiny)									
8/8/2007	- P	- 30,713	-	-	-	-	-	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks	
Whitney - Campus Emerald Ash Borer Management Plan (for John Kotowski)										
10/2/2006	- P	-	-	-	- no	-	-	-	- On Going	
Whitney - Convocation Center Slopes Landscape Planning (for Terry Conry)										
10/2/2006	- P	-	-	-	- no	-	-	- May '08	- In Design	
Whitney - Crewson House Access Ramp (for Kotowski)										
6/19/2007	- I	-	32,107	-	7/23/07	-	- Panich & Noel	-	- April '08	- In Construction
Whitney - Crewson House Railing (for Katherine Ziff)										
10/17/2007	- P	-	-	-	-	-	-	-	- Funds Pending	
Whitney - Emeriti Park Lighting (for Emeriti Assoc.)										
12/6/2006	- P	-	76,500	-	-	- no	-	-	- Emeriti Assoc. Fund Project - In Design	
Whitney - Glidden/ Upper Seigfred Landscape Planning (for LaPalombara)										
10/2/2006	- P	-	-	-	- no	-	-	- May 08	-	
Whitney - Morton Hall Steps (for Bill Decatur)										
12/12/2007	- I	-	28,000	-	12/12/07	-	-	-	- Aug 08	- GF Masonry Improvements
Whitney - Pruitt Field Water Relocation (for Tim Heneghan)										
1/28/2008	- P	-	-	-	-	-	-	-	- Planning/Estimating	
Whitney - Softball Field Backstop Netting (for Jason Farmer)										
3/11/2008	- I	-	7,807	-	-	-	-	-	- April '08	- On Hold
Whitney - Softball Field Bleachers (for Jason Farmer)										
2/1/2008	- P	-	24,280	-	-	-	-	-	- Funds Pending	
Whitney - Softball Field Lights (for Tim Heneghan)										
4/29/2008	- P	-	-	-	-	-	-	-	-	
Whitney - Softball Field Press Box (for Jason Farmer)										
1/8/2008	- P	-	-	-	-	-	-	-	- Design and estimate	

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Alden Infrastructure / Chiller (for Ron Young)									
3/23/2007	- I	- 975,000	- Funded	-	- no	- Stan & Assoc.	- March '08	- March 09	- Issuing Contract
Brown - Convocation Center Concrete Restoration Ph. V (for Harry Wyatt)									
	- I	- 300,000	- Funded	-	- no	- SMBH	- May '07	- Aug. 08	- Summer '08
Brown - GF Backflow Prevention (for Mick Harris)									
9/21/2006	- I	- 260,000	- Funded	-	- yes	- UPI	- Mar-07	- Aug. 08	- Pending Street Closure
Brown - Lausche Heating Plant Phase 3 Renovation (for Harry Wyatt)									
7/1/2005	- I	- 2,675,000	- Funded	- 7/1/2005	- no	- Schmidt Assoc.	- Mult.	- Sept. '08	- Stoker Drive 1 & 3/Boiler 4 Re-tube
Brown - Lausche Heating Plant Phase 4 Renovation (for Harry Wyatt)									
7/1/2005	- I	- 4,375,000	-	-	- no	- Schmidt Assoc.	- TBD	- Sept. '10	- Funds Pending - FY 09-10
Brown - Lausche Performance Contract (for Kotowski/Harris)									
1/1/2006	- I	- 1,918,583	- Funded	-	- no	- UPI/Fosdick&Hilmer	- Mult.	- June '08	- 99% Complete
Brown - Richland Avenue Utility Bridge (for Harry Wyatt)									
12/6/2007	- I	- 125,000	-	-	- no	- UPI	- N/A	- June 08	- Structural Complete
Brown - RTV Cooling Towers (for Mick Harris)									
7/27/2006	- I	- 350,000	- Funded	-	- no	- UPI	- Oct 07	- April '08	- Substantially Complete
Brown / Whitney - Campus Mass Notification System (for David Hopka)									
9/14/2007	- I	- 250,000	-	-	- no	- UPI	-	- Aug '08	- Finalizing Vendor Proposal
Callahan - Deferred Maintenance Report (for Decatur)									
2/7/2008	- P	- 450,000	-	-	-	-	-	-	- Substantially Complete
Callahan - Dysart Woods Field Facility (for Brian McCarthy)									
2/4/2008	- P	-	-	-	-	-	-	-	-
Callahan - Football Practice Facility (for Tim Heneghan)									
5/22/2008	- P	-	-	-	-	-	-	-	-

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Callahan - Kettering Research Center - Joint Use (for COM)									
6/1/2005	- P	- 450,000	-	-	- yes	-	-	-	-
Callahan - Richland Avenue Corridor Improvements (for Decatur)									
2/7/2008	- P	-	-	-	-	-	-	-	-
Callahan - Student Health Services / UMA Site Selection (for John Kotowski)									
8/1/2007	- P	-	-	-	-	-	-	-	-
Clouse - Alden Faculty Commons (for Seaman/Young)									
-	- I	- 1,900,000	- Funded	-	- yes	- Design Group	- Spring 07	- Sept. 08	-
Clouse - Alden Library Master Plan (for Seaman/Young)									
-	- P	- 158,000	- Funded	- 7/5/2005	- no	- DGI	-	- June -08	-
Clouse - ARC Interiors/Furniture (for Eng/COM/A & S/H& HS)									
8/6/2007	- I	- 1,800,000	-	-	-	-	-	- Nov '09	-
Clouse - Convocation Center E151 - 158 Renovation (for Jason Farmer)									
5/14/2007	- I	- 300,000	-	- 5/41/2007	-	- Miller Watson	- Jan 09	- Aug. 08	-
Clouse - McCracken Hall 115/125 Conference Rooms (for Renee Middleton)									
4/1/2008	- P	- 30,000	-	-	-	-	-	- Winter	- Funds Pending
Clouse - McCracken Hall Electrical (for Renee Middleton)									
11/7/2007	- I	- 125,000	-	-	-	- Pickering & Assoc.	- June 08	-	- Design Dev.
Clouse - Porter Hall 2nd Floor Old Klare Lab Renovation (for Bruce Carlson)									
6/4/2007	- I	- 103,000	-	-	-	- Panich & Noel	- May 08	- Fall '08	-
Clouse - Porter Hall Addition (for Psych. Dept.)									
-	- I	- 7,400,000	- Funded	-	- yes	- RVC	- June 07	- Dec 08	- Under Construction
Clouse - Porter Hall Furnishings (for Bruce Carlson)									
5/29/2007	- I	- 300,000	-	-	-	-	-	- Sept. 08	- On Order

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - University Center Furniture and Wish List (for Anne Lombard)									
5/29/2007	- I	- 550,000	-	-	-	-	-	-	- Writing C.B. Requests
Fokes - Chubb Hall Elevator (for Harry Wyatt)									
	- I	- 700,000	-	-	- yes	- DLZ	- 11/20/07	- Aug. 08	- Under Construction
Fokes - Hebbardsville Large Animal Facility (for Scott Carpenter)									
3/6/2006	- I	- 455,000	- Funded	- 5/26/2006	- yes	- Scarmack/Kramer	- Oct. 1 '07	- Spring '08	- Under Construction
Fokes - Innovation Center Wet Lab Renovation (for Linda Clark)									
1/7/2008	- P	- 300,000	-	-	-	-	-	-	- Funds Pending
Fokes - Southeastern Ohio Book Depository (for Seaman)									
	- I	- 445,000	-	-	-	- O.A. Spencer	-	-	- In Design
Fokes - UPAC Classroom Improvements Planning (for Pam Callahan)									
11/27/2006	- I	- 300,000	-	-	- TBD	- D3	- May 07	- Winter Break 08	- Morton, RTEC and Clipp.- Out to bid
Kern - Animal Research Building NMR Imagery (for Howard Dewald)									
4/19/2007	- I	- 150,000	-	-	-	- Prater	- June 07	-	- Punch List
Kern - Kanter Fire Pump (for E H & S)									
4/19/2007	- P	- 185,000	-	-	-	-	-	-	- On Hold Until Jan. '08
Kern - Stocker Fire Alarms (for E H & S)									
4/19/2007	- P	- 300,000	-	-	-	- Larsen	-	-	- C. B.
Kern - West State Street Substation Transformer (for)									
4/19/2007	- P	- 100,000	-	-	-	- Ron Dawson	-	- Summer '08	- In Design
Planisek - Clippinger/ARB/Surf.Sciences Cryogenics Facility (for Art Smith)									
4/24/2008	- P	- 800,000	-	-	-	-	-	-	-
Planisek - Convocation Center Wrestling Locker Room Renovation (for Jason Farmer)									
3/26/2007	- P	- 300,000	-	-	- yes	-	-	-	- Funds Pending

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Planisek - Field Bubble Study (for Tim Heneghan)									
2/26/2008	- P	-	-	-	-	-	-	-	-
Planisek - Fuller Aviation Training Center (for B. J. Galloway)									
2/14/2008	- P	-	100,000	-	-	-	-	-	- Funds Pending
Planisek/Clouse - College of Comm. Consolidation (for Greg Shepherd)									
9/1/2005	- P	-	40,000,000	- Pending	- 3/13/07	- no	-	- n/a	- Funds Pending
Planisek/Shultz - Academic Research Center (ILRF) (for "ENG, COM, A&S, HHS")									
7/1/2005	- I	-	35,000,000	- Funded	- 7/28/2006	- yes	- Burgess & Niple	- Oct. 2, 07	- Nov. '09
Ruth - 35 Park Place Addition (for Ann Fidler)									
8/31/2006	- I	-	300,000	- Funded	- 1/25/2007	- yes	- RVC	-	- On Hold
Ruth - College Green Accessiblity Project & Cutler Ramp (for)									
	- I	-	300,000	- partial	- 7/13/2007	- yes	- Kinselman Kline Gossman	- June 08	- Fall 08
Ruth - Computer Services Center Ground Floor Renovation (for Marjorie Dewert/Joan Wigal)									
3/14/2008	- P	-	116,867	- Pending	- 03/14/2008	-	-	-	- Winter Break
Ruth - Hudson Electrical Upgrade (for Dave Mace/Legg)									
	- I	-	368,000	- Funded	-	- no	- Roger Fields & Assoc	- Oct.30 '07	- Fall 08
Ruth - Peden Tower Football Locker Room Renovation (for Tim Heneghan)									
10/31/2007	- P	-	544,076	-	-	-	-	-	- Funds Pending
Ruth - Peden Tower Football Restroom Renovations (for Tim Heneghan)									
10/31/2007	- P	-	182,419	-	-	-	-	-	- Funds Pending
Shultz - Haning Hall ADA Restrooms (for)									
3/12/2007	- P	-	250,000	-	-	-	-	-	- C.B.
Shultz - Irvine Fire Alarms (for E H & S)									
4/19/2007	- I	-	250,000	-	-	-	- Roger Fields and Assoc.	-	- C.B.

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Shultz - OU2 Substation Cable Feeds (for Dave Mace)									
4/19/2007	- I	- 250,000	-	-	-	- Pickering and Associates	-	-	-
Walker - Scripps Hall Classroom Refurbishing (for Sharon Case)									
1/16/2008	- P	- 110,686	-	-	-	-	-	-	- Funds Pending
West - Parking Lot Maintenance (for Kim Wortman)									
	- I	- 200,000	- Funded	-	- no	- In-House	-	-	- On Going
West - Peden Stadium Grandstands Concrete Sealing (for Jim Schaus)									
3/28/2006	- I	- 500,000	- Partially Fund	- 6/1/2006	- no	- THP	- Feb 08	- Spring 2008	- Drawings in Review
West - Ridges Roof Replacement (for)									
3/12/2007	- P	- 180,000	-	-	-	-	- Jan. 08	- 2008	- Selecting Consultant
West - RTV Vomitory Investigation (for Mick Harris)									
9/11/2006	- P	- 100,000	-	-	- no	- GAI	- Jan. '08	- Aug '08	- Going to Bid
Whitney - Alden Library Annex Parking Lot Paving (for Ron Young)									
9/5/2007	- I	- 131,045	-	-	-	- O.A. Spencer	-	- Summer 08	- In Design
Whitney - Ridges Class II Composting Facility (for)									
5/7/2007	- I	- 647,489	- Grant & Matc	-	-	- RVC	-	- Oct 08	- In Design

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Armbruster Boiler & Generator Replacement (for Christine Sheets)									
2/15/2008	- I	- 405,000	-	-	-	- Dawson / Larson Eng.	-	- Aug. '08	- Design Dev.-Generator on Hold
Brown - Bryan Hall Electrical Upgrade & Fire Alarm Replacement (for Dave Mace)									
2/15/2008	- I	- 879,000	-	-	-	- KLH	- May '08	- Aug '08	- Out to Bid

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Convocation Center Residence Hall Improvements 2008 (for Christine Sheets)									
2/15/2008	- I	- 450,000	-	-	-	- Kramer Eng.	- May '08	- Aug. 08	- Out to Bid
Brown - New South Catwalk Railings Ph. 1 & Repairs Ph.10 (for Christine Sheets)									
2/15/2008	- I	- 330,000	-	-	-	- UPI	- May '08	- Aug. 08	- Design Dev.
Callahan - Oasis (for Patti Pennell)									
10/19/2007	- P	- 820,000	-	-	-	-	-	-	-
Faires - Annual Carpet and Tile Bromley/Ewing/Wray (for Christine Sheets)									
	- I	- 180,000	-	-	-	-	-	- Summer	- On Order
Faires - Baker Center Front Room Security Screen (for Patti Pennell)									
4/11/2008	- P	-	-	-	-	-	-	-	- Estimating
Faires - Baker Center Storage Addition (for Christine Sheets)									
4/13/2007	- I	- 718,000	-	-	- yes	- Moody Nolan	- Feb. '08	- Sept. 08	- Under Construction
Faires - Baker Center West 82 Monitors (for Gwyn Scott)									
5/15/2008	- P	-	-	-	-	-	-	- Summer 08	-
Faires - Bromley Fire Repairs (for Bev Wyatt)									
3/28/2008	- P	-	-	-	-	-	-	-	- Estimating
Faires - Bromley Hall 2008 Renovation (for Sheets)									
8/6/2007	- I	- 2,500,000	-	-	- no	- JBA Architects	- April '08	- Aug '08	- Karr / KAL
Faires - Bromley Hall Mezzanine Wall and Security (for Bev Wyatt)									
5/15/2008	- P	-	-	-	- yes	-	-	-	- Planning
Faires - Central Foods Facility Dock Replacement (for Christine Sheets)									
2/15/2008	- I	- 930,000	-	-	-	- JBA	-	-	-
Faires - Eco House Electrical Upgrade (for Bev Wyatt)									
2/19/2008	- I	- 1,800	-	-	-	-	-	-	-

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Faires - Jefferson Hall 119 (for Bev Wyatt)									
10/30/2007	- I	- 44,000	- funded	-	-	-	-	-	- 90% Complete
Faires - New South Green Lounge/Study Furniture-Ewing/Wray/Martzoff (for Chrisinte Sheets)									
2/15/2008	- I	- 150,000	-	-	-	-	-	- Summer '08	- July delivery
Faires - Ryors Tile Replacement (for Christine Sheets)									
2/15/2008	- I	- 180,000	-	-	-	- FM / Legacy	-	- Summer 08	- Abating Asbestos
Faires - Shively Market Relocation (for Brian Thompson)									
2/7/2008	- I	-	-	- 02/07/08	-	- Dawson	-	- Spring '08	- Jefferson
Faires - West Green Cabinet Drawer and Door Replacement (for Christine Sheets)									
	- I	- 30,000	-	-	-	-	-	-	- Mock-up in Sargent
Faires - Wolfe Street Apartments Entry Doors (for Deb Sellers)									
4/18/2008	- P	- 273,000	-	-	-	-	-	-	- Funds Pending
Faires - Wolfe Street Cabinet Replacement (for Bev Wyatt)									
1/8/2008	- I	- 53,000	-	-	-	-	-	- July 1 '08	- 80% Complete
Planisek - Airport Exterior Lighting (for Ken Carley)									
5/24/2007	- P	-	-	-	-	-	-	-	- In Planning
Planisek - Airport Land Acquisition (for Ken Carley)									
3/31/2008	- P	- 264,000	-	-	-	- R W Armstrong	- n/a	-	- FAA Funds
Planisek - Airport MALSR Replacement (for Ken Carley)									
3/27/2007	- I	- 75,000	-	- 4/6/2007	- no	- R.W. Armstrong	-	- Fall 09	- Design Phase
Planisek - Airport Obstruction Removal (for Ken Carley)									
3/31/2008	- P	- 20,000	- ODOT Grant	-	-	-	-	-	- Pending Indiana Bat Migration
Planisek - Airport RSA Improvement (for Ken Carley)									
3/27/2007	- I	- 3,000,000	-	- 4/6/2007	- no	- R.W. Armstrong	-	- Spring '10	- Design Phase

Athens AUXILIARY

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Planisek - Airport Snow Removal Equipment (SRE) building (for Ken Carley)									
4/1/2006	- I	- 400,000	-	- 5/1/2006	- yes	- Brandstetter Carol	- May 23	- Nov '09	- FAA Funding
West - Eco House Windows (for Bev Wyatt)									
4/9/2008	- P	-	-	-	-	-	-	- 9/1/08	- Estimating
West - Fenzel Elevator Replacement (for Christine Sheets)									
2/15/2008	- I	- 280,000	-	-	-	- eS Architects	-	-	- Out to Bid
West - Lincoln Hall Renovation (for Christine Sheets)									
	- I	- 9,400,000	-	-	- yes	- Robert Davis	- 6/26/07	- Aug. 08	- Under Construction
West - New South Patio Repair- Ph. 1 (for Christine Sheets)									
	- I	- 250,000	-	-	-	- eS Architects	-	- 2008	- Review - 90%
West - New South Roof Repair - Cady & Brough (for Christine Sheets)									
2/15/2008	- I	- 320,000	-	-	-	-	- 5/27/08	-	- Out to Bid
West - Paving (for Christine Sheets)									
2/15/2008	- I	- 55,000	-	-	-	-	-	-	- On Going
West - Residence Halls Masonry Repair (for Christine Sheets)									
3/22/2006	- I	- 75,000	- Funded	-	- no	- RVC	- 3rd Week of Jul	-	- Front Four - On Going
West - Shively Hall Renovation/Shively Dining Hall (for Christine Sheets)									
5/1/2007	- I	- 10,400,000	-	-	-	- Schooley Caldwell	- July 1, 2008	- Aug. 2009	- On Time, On Schedule
Whitney - Airport Maintenance Hangar Roof Replacement (for Todd McGuire)									
4/26/2007	- I	- 259,010	-	- 5/09/07	-	- eS Arhcitects	-	-	- Awaiting C.D.
Whitney - Hebbardsville Fencing (for Ken Carley)									
1/22/2008	- P	- 11,600	-	- 1-22-08	-	-	-	-	- Awaiting Quote
Whitney - West Green Landscaping / Utility Study (for Christine Sheets)									
	- I	- 800,000	-	-	-	- Burkhart	-	- Summer	- In Design

Regional CHILLICOTHE

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Brown - Shoemaker AC (for Richard Bebee)									
6/1/2005	- I	- 530,096	- Funded	- 6/1/2005	- no	- Karpinski	- March 24 '08	- Sept 09	- Re-Bidding
Ruth - Bennett Hall Student Service Center (for Richard Bebee)									
10/4/2007	- P	- 393,668	-	-	-	- Design Group	-	-	- Schematics
Ruth - Child Development Center Parking Lot Expansion (for Dave Scott)									
6/12/2007	- I	- 150,000	- Funded	- 6/12/2007	-	- Burkhart	- Feb. 19, 2008	- June 08	- Cox Paving - Under Construction
Whitney - Bennett Hall Parking & Roadway Improvements (for Richard Bebee)									
1/29/2007	- I	- 1,750,000	- Funded	- 1/29/2007	- yes	- Burkhart	-	- Summer 2009	- In Design

Regional EASTERN

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Fokes - Brick Tavern PH II (for Richard Greenlee)									
12/12/2006	- I	- 145,000	-	-	- yes	-	-	-	- Moving Forward
Fokes - Health & Physical Education Center HVAC/Controls (for Richard Greenlee)									
11/1/2004	- I	- 215,000	- Funded	- 9/5/2005	- n/a	- Prater Engineering	- May 08	- September '08	- In Design
Fokes - Parking Lot Improvements (for Richard Greenlee)									
5/1/2005	- I	- 300,000	-	- 9/5/2005	- n/a	- Korda	- May '08	- July '08	- Shelley & Sands - Starts 6/16/08
Fokes - Shannon Hall Learning Commons (for Greenlee)									
4/1/2008	- P	-	-	-	-	-	-	-	- Selecting Consultant

Regional LANCASTER

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Brasee Hall Library/ Gymnasium Renovation (for M.A. Janosik)									
4/20/2007	- I	- 2,800,000	-	-	-	- WSA	-	-	-

Regional LANCASTER

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Whitney - Lancaster & Pickerington Stormwater (for Leigh Atkinson)									
2/1/2006	- I	- 273,348	- Funded	- 2/1/2006	- n/a	- Schorr Assoc.	-	- Feb. 08	- 99% Complete
Whitney - Pickerington Center Buildings 1 & 2 Fire Alarm Systems (for Leigh Atkinson)									
8/23/2007	- I	- 75,665	-	-	-	- Roger D. Fields	-	- 3/15/08	- Punch List Punch List
Whitney - Pickerington Interior Improvements Building 2 (for Leigh Atkinson)									
1/8/2008	- P	- 34,000	-	-	-	- Schorr & Assoc.	-	-	- Reviewing C. D.

Regional SOUTHERN

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Academic Center 2nd Fl. Lounge Layout (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- Planning
Clouse - Bertcham / Zornes Properties (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- Second Appraisal Pending
Clouse - Cafe Furniture PH. 2 (for Bill Willan)									
9/16/2007	- P	-	-	-	-	-	-	-	- Funds Pending
Clouse - Exterior Directional and Kiosk Signs (for Bill Willan)									
9/19/2006	- I	- 45,000	-	-	- no	-	-	- Summer '08	- 50% Installed
Clouse - International Lounge (for Bill Willan)									
1/30/2007	- P	- 26,000	-	-	- yes	-	-	-	- On Hold
Clouse - Library Reconfiguration (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- Presented
Clouse - McCoy Property (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	- Appraisals Complete

Regional SOUTHERN

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Clouse - Microwave Tower Survey (for Bill Willan)									
12/27/2007	- P	-	-	-	-	-	-	-	-
Clouse - Proctorville Site Improvements (for Dan Evans)									
	- I	320,000	-	-	- no	- RVC	- June 07	- Spring 08	- 97% Complete
Clouse - Riffe Building Dean's Suite Reconfiguration (for Bill Willan)									
5/10/2007	- P	-	-	-	-	-	-	-	- On Hold
Clouse - Riffe Center Carpet Replacement & Re-upholstery (for Bill Willan)									
10/18/2007	- P	-	-	-	-	-	-	-	-
Clouse - Southern Signage Replacement (for Bill Willan)									
4/29/2008	- P	-	-	-	-	-	-	-	- In Planning
Clouse - Student Center Interiors and Nursing (for Bill Willan)									
2/20/2007	- I	300,000	-	-	- yes	- Tanner/Stone	- 9/27/07	- Winter 08	- 99.9% Complete
Clouse - Wilson Building (for Bill Willan)									
4/29/2008	- P	-	-	-	-	-	-	-	- In Planning
Clouse / Whitney - Dingus Stormwater (for Bill Willan)									
	- I	200,000	-	-	-	- Tanner Stone	-	- Summer '08	- Waiting on EPA Approval
Clouse/Kern - Mitigation of Wetlands (for Bill Willan)									
	- P	-	-	-	-	-	-	-	- On Hold

Regional ZANESVILLE

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Faires - Basic Renov. 2007-2008- Windows (for Jim Fonseca)									
1/30/2007	- I	328,368	- Funded	-	- yes	-	- Aug. 08	-	-

Regional ZANESVILLE

Date Requested	Status	Budget	Funded	Date Leaving Planning	Space Review	Consultant	Bid Date	estimated completio	Remarks
Faires - Elson East Entrance Addition (for Jim Fonseca)									
-	P	-	-	-	-	-	-	-	- Reviewing Contract Documents
Faires - Elson Hall 2nd Floor Renovation Ph.I (for Jim Fonseca)									
1/30/2007	- I	- 2,053,000	- Funded	-	- yes	- FMS	- Aug '08	-	- Design Development
Faires - Elson Hall Boiler Replacement (for Jim Fonseca)									
-	I	- 155,000	-	-	-	- Flickinger	-	- June '08	- Pre-Constr. Mtg. 5/29/08
Faires - Elson Testing Lab (for Jim Fonseca)									
-	P	-	-	-	-	-	-	-	-
Faires - Essential Systems Study (for Jim Fonseca)									
-	I	- 78,000	-	-	-	-	-	-	- Modifying
Faires - Herrold Hall Skylight Replacement (for Jim Fonseca)									
10/15/2007	- I	-	-	-	-	- FMS	-	-	- On Hold
Faires - Road Widening and Campus Entrance Gate (for Jim Fonseca)									
10/10/2006	- I	- 120,000	- Funded	-	-	- Edge Group	-	-	- Starting Spring '08