

University Planning and Implementation - Current Projects

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Bolin - Convocation Center Doors (for Jason Farmer)								
12/1/2006	- I	- 3,000	-	-	-	-	-	- 80% Complete- Maint.Still Waiting on Jay North
Bolin - Grosvenor Hall 240 and 331 Renovations (for Dean Dupler)								
6/16/2009	- I	- 8,000	- 6/29/09	-	-	-	- Oct. '09	- Contractor starting Sept. '09
Bolin - Ridges Lin Hall Portico Replacement (for Ed Pauley)								
5/20/2009	- P	-	-	-	- RVC	-	-	- Estimating
Bolin - Stocker 107 Lab Renovation (for Pete Klein)								
1/14/2008	- P	- 13,314	-	-	-	-	-	- Funds Pending
Brown - Baker Center Tunnel Vent (for Gebeke)								
3/18/2009	- I	- 75,000	- funded	-	- ODC	- 5/20/2009	- Oct. 2009	- Under Construction
Clouse - Alden Library Chubu Area (for Seaman/Young)								
5/29/2007	- P	-	-	-	-	-	-	- Meeting with Chubu Representatives - (part of master plan)
Clouse - Baker Center 1st Floor Lounge Area (for Sujit Chemburkar)								
8/25/2009	- P	-	-	-	-	-	-	- Mtg. Thur. 9/24/09
Clouse - Baker Center 4th Floor Ticket Window (for Sujit Chemburkar)								
5/28/2009	- P	- 25,000	-	- 9/18/2009	-	-	-	- Funds Pending
Clouse - Baker Center Leadership Center and LCD Screens (for Kent Smith / Jeremy Schaffer)								
2/4/2009	- I	- 3,500	- 9/1/09	-	- ODC	-	-	- Awaiting O.I.T.
Clouse - Facilities Management 120, 122-125 and 130 Paint and Carpet (for Jackie Case)								
8/4/2008	- I	-	-	-	-	-	-	- Paint Complete-Pending Carpet & Tile Schedule
Clouse - Life Sciences Linoleum Repair (for Wayne Haning)								
5/29/2007	- I	-	-	-	-	-	- Summer '08	- Pending Drywall-Shops

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Clouse - Porter Hall 432 Herbarium (for Connie Pollard)								
7/21/2009	- P	- 87,000	-	-	-	-	-	- Funds Pending
Clouse - Ridges Kennedy Museum ADA Lift and Airlock (for Edward Pauley)								
7/31/2009	- I	- 280,000	- funded	-	- Miller Watson	- October 2009	- Feb. 2010	-
Clouse - Ridges Kennedy Museum Café (for Chuck McWeeney)								
3/18/2009	- P	- 69,349	-	4/14/2009	-	-	-	- Funds Pending
Clouse - Templeton-Blackburn Memorial Auditorium Exterior Plaque (for Harry Wyatt)								
6/3/2009	- I	-	-	-	-	-	-	- Pending Committee Meeting
Faires - Convocation Center E169A Men's Basketball Locker Room (for Jason Farmer)								
4/30/2007	- P	- 50,000	-	-	- ODC	-	-	- On Hold
Faires - Peden Tower Football Locker Room Renovation (for Jason Farmer)								
6/5/2009	- I	- 92,000	-	-	-	9/12/2009	- winter break	- Ph. I Complete
Fokes - Lindley Hall Rooms 061D & 063 (for Jack Wright)								
8/28/2009	- P	- 2,644	-	-	-	-	-	-
Kern - Bike Path Lighting (for Gebeke)								
	- I	- 67,500	-	-	- Ron Dawson	- May 2009	- Nov. '09	- KAL Electric
Kern - BioChemistry Room 139 Power Connections and HVAC (for Micah McCreery)								
9/16/2009	- I	-	-	-	- Pickering Associates	-	-	- Planning
Kern - HDL & Ridges 13 OIT Power Improvements (for Mike Dixon)								
7/1/2009	- I	-	-	-	- ODC (Kern)	-	-	- projects at HDL, RDGS 13, CSC
Kern - Hebbardsville Large Animal Facility Alarm System (for Scott Carpenter)								
3/2/2009	- I	- 25,000	-	-	- Pickering Assoc.	-	- Mar 2010	-
Kern - Ridges Fire Alarm Study (for Gebeke)								
	- P	- 25,000	-	-	-	-	-	- On Hold indefinitely
Kern - RTEC Cistern Shed Removal (for Joe Adams)								
12/10/2007	- P	-	-	-	- ODC	-	-	- Kern to Inspect - Estimating Roof Replacement

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Kern - Stocker 018 Electric Boiler Removal (for Dennis Irwin)								
7/31/2009	- P	-	-	-	- Ron Dawson	-	-	-
Planisek - Chilled Water Strategy (for Wyatt)								
2/15/2007	- P	-	-	Planning Onl	- Woolpert	-	- Sept. 2009	- On Going
Planisek - Space Inventory / SUMS Update and Summary Reports (for Wyatt)								
7/19/2007	- P	-	-	-	-	-	-	- On Going
Planisek / Fokes - Peden Stadium 4th and 5th Floor Rated Corridor Modifications (for Jason Farmer)								
9/23/2009	- P	-	-	-	-	-	-	-
Ruth - Glidden Hall Lobby Wall Paint (for Helen Kasler)								
8/31/2009	- P	-	-	-	-	-	-	- Estimate
Ruth - Grosvenor Hall 113 Renovation (for Dean Dupler)								
5/27/2008	- I	-	23,300	6/30/08	-	5/30/2008	-	- Received Funding - On Hold
Ruth - Haning Hall 110 Refurb. (for Kim Hayden)								
7/17/2008	- P	-	63,921	Pending	-	10/28/2008	-	- 05/29/09 Mtg. - Want to fund room improve. - Furn. will be phased
Ruth - HDL Ohio Lottery Carpet & Paint (for Mike Angelini)								
4/14/2009	- P	-	49,742	Pending	-	4/14/2009	-	- Funds Pending
Ruth - Parks Hall 1st Floor East Wing Refurb. (for Dean Dupler)								
8/5/2009	- P	-	94,000	-	-	-	- winter break	- Start ASAP
Ruth - RTEC 102 Carpet (for Keith Leffler)								
9/3/2009	- P	-	-	-	-	-	-	- Scheduling Installation
Shultz - Bobcat Lane Study (for Wyatt)								
3/30/2009	- P	-	-	-	- Sasaki / DLZ	-	-	- Study presented - City to respond in early Oct.
Shultz - HDL HVAC Improvements (for Gebeke)								
3/18/2009	- P	-	-	-	-	-	-	- On Going
Walker - Baker Center 345 Paint (for Jenny Hall-Jones)								
8/24/2009	- P	-	654	-	-	-	-	- Funds Pending

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Walker - Chubb Hall 140 Univ. College Space Improve. (for David Descutner)								
5/12/2008	- I	- 5,600	- 8/11/09 5,692	8/18/2008	-	-	- winter break	- Carpet here
Walker - Convocation Center E123 Conversion (for Jason Farmer)								
6/5/2009	- I	- 881	- funded	6/26/2009	-	-	- July 1	- PO issued to Fowler
Walker - McGuffey Hall Conference Room Water Damage (for Susie Pitts)								
6/9/2009	- P	- 9,253	-	6/19/2009	-	-	- ASAP	- Funds Pending
Walker - Parks Hall 023 Renovation (for Dean Dupler)								
7/2/2009	- I	- 9,771	- 9/4/09	-	-	-	- Dec. '09	- Carpet on order
Walker - Pilcher House Paint & Draperies (for Pam Dailey)								
7/22/2009	- P	- 40,000	-	-	-	-	-	- Funds pending
Walker - Ridges Compost Facility Addition (for Steve Mack)								
4/23/2009	- P	- 51,000	- Partially Fund	-	- ODC	-	-	- Funds Pending
Walker - Scripps Hall 210 Carpet and Paint (for Robert Stewart)								
7/28/2009	- P	- 32,000	-	-	-	-	-	- Funds Pending
Walker - Stocker 013 Archway (for Dennis Irwin)								
4/20/2009	- I	- 10,795	- funded	5/4/2009	-	-	-	- Under Construction
Walker - Stocker 015 Systems Furniture (for Randy Mullford)								
7/22/2009	- P	- 13,805	-	9/16/2009	-	-	-	- Funds Pending
Walker - Stocker Center 194 (for Bryan Jordan)								
9/10/2009	- P	-	-	-	-	-	- winter break	-
Walker - Yamada House Front Porch Paint (for Daniel Weiner)								
8/25/2009	- I	- 2,107	- 9/8/09	9/3/2009	-	-	- Sept 09	- To be done before donors arrive on Oct. 3
Walker/Shultz - Galbreath Chapel (for Wendy Weiser)								
4/10/2009	- P	- 91,718	-	-	-	-	-	- Funds Pending
West - GF Masonry Improvements (for Gebeke)								
3/12/2007	- I	- 50,000	-	-	- ODC	-	-	- Morton and Lindley Front Steps- Developing Documents

Athens CAPITAL IMPROVEMENTS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
West - Ridges Child Development Center Moisture Infiltration (for Cathy Waller)								
8/27/2007	- I	- 75,000	-	-	- ODC	-	- Summer '09	- Basic Renovations - 50% Complete
Whitney - Geography Weather Station Tower (for Tim Anderson)								
8/11/2009	- P	- 20,000	-	-	- ODC	-	- Spring '10	- West State Street Location - Funds Pending
Whitney - Konneker Alumni Center Permanent Ramp (for Graham Stewart)								
4/8/2009	- P	- 60,000	-	-	- FPSM	-	-	- Funds Pending
Whitney - Konneker Alumni Center Temporary Ramp Improve. (for Graham Stewart)								
4/8/2009	- I	- 2,000	-	6/24/2009	- ODC	-	- Oct /09	- Scheduling with contractors
Whitney - Softball Field Press Box (for Jason Farmer)								
1/8/2008	- P	- 36,000	-	3/2/2009	- RVC	-	-	- Funds Pending
Whitney - Wren Stadium Bullpen Turf (for Joe Carbone)								
9/16/2009	- P	- 23,000	-	-	-	-	- Dec. '09	-

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Brown - Alden Library HVAC Infrastructure Ph. II (for Gebeke)								
9/30/2008	- I	- 500,000	- funded	-	- Stan & Assoc.	- October 2009	- April 2010	- Out to bid - Equipment out for procurement
Brown - Campus Backflow Preventers (for Mike Gebeke)								
9/30/2008	- I	- 100,000	- funded	-	- Ron Dawson	- November 2009	- Nov. 2010	- In Design
Brown - Clippinger Hall Mech. Reno. Ph.1 (for Gebeke)								
8/15/2008	- I	- 1,700,000	- funded	-	- Burgess & Niple	- 3/19/2009	- Feb. 2010	- Under Construction
Brown - Clippinger Hall Mechanical Reno. Ph. 2 (for Gebeke)								
8/15/2008	- I	- 2,400,000	- funded	-	- TBD	- January 2010	- 2011	- Preparing RFQ - Awaiting Clippinger Master Plan

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Brown - Convocation Center Concrete Restoration PH.VI (for Gebeke)								
9/30/2008	- I	- 250,000	- funded	-	- SMBH	- May 2009	- Sept. '09	- Under Construction - 99% complete
Brown - Irvine Hall Air Handler VFD Upgrade (for Dupler)								
9/30/2008	- I	- 90,000	- funded	-	- Pickering Assoc.	- July 2009	- Jan 2010	- Pre-Constr. Mtg. 9/22
Brown - Lausche Heating Plant Phase 3B Renovation (for Gebeke)								
7/1/2005	- I	- 4,400,000	- funded	-	- Schmidt Assoc.	- 3/25/2009	- Nov.. '10	- Under Construction, 30% Complete
Brown - McCracken Hall District Chilled Water Connection (for Gebeke)								
9/30/2008	- I	- 120,000	- funded	-	- ODC	- October 2009	- Mar. 2010	- Basic Renovations - In Design
Brown - Ridges Konneker Center Steam Extension (for Mike Gebeke)								
9/30/2008	- I	- 225,000	- funded	-	- ODC	-	-	- Basic Renovations / Design Only
Brown - Ryors Annex HVAC Improvements (for Gebeke)								
9/30/2008	- P	- 250,000	- funded	-	- ODC	-	-	- Developing Scope
Clouse - Academic Research Center (ILRF) (for "ENG, COM, A&S, HHS")								
7/1/2005	- I	- 34,500,000	- Funded	-	- Burgess & Niple	- 10/19/2007	- Oct.30 '09	- Under Construction 95% Complete
Clouse - Alden Library 4th Floor Reconfiguration (for Gebeke)								
2/10/2009	- P	-	-	-	- ODC	-	-	-
Clouse - Alden Library AAC Relocation (for Scott Seaman)								
12/3/2008	- P	- 1,100,000	-	-	- Design Group	-	-	- Fund Raising
Clouse - Alden Library Master Plan (for Seaman/Young)								
	- P	- 158,000	- Funded	-	- DGI	-	-	- On Hold, Pending AAC Relocation and Chubu
Clouse - ARC Interiors/Furniture (for Eng/COM/A & S/H& HS)								
8/6/2007	- I	- 1,400,000	-	-	- ODC	-	- Nov '09	- Funds Pending - College of Engineering and College of Osteopathic Medicine

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Clouse - Convocation Center E151 - 158 Taining Room Renovation (for Jason Farmer)								
5/14/2007	- I	- 300,000	-	-	- Miller Watson	-	-	- Partially Funded - \$85,000. SMAC
Clouse - Porter Hall Addition Furnishings (for Bruce Carlson)								
6/11/2009	- I	- 110,000	- funded	-	- O.D.C.	-	-	- Balance of furniture
Clouse - Ridges Lin Hall Ballroom Renovation (for Edward Pauley)								
3/2/2009	- P	- 2,945,000	-	4/1/2009	-	-	-	- Funds Pending
Clouse - RTEC Graduate College (for Jennifer Hines)								
10/14/2008	- I	- 400,000	-	-	- Jerome Scott	- 6/10/2009	- Dec. 2009	- Under Construction
Faires - Grosvenor Hall West Clinical Training & Assessment Center (for Dean Brose)								
6/18/2008	- I	- 3,100,000	-	-	- Panich & Noel	- February 2010	- June '11	- In schematic design
Fokes - 15 Park Place Renovation (for Brian Bridges)								
10/1/2008	- P	- 2,100,000	- partial	-	- RVC	- December 2009	- Summer 2010	- In Design
Fokes - Dysart Woods Field Facility (for Brian McCarthy)								
2/4/2008	- I	- 55,000	-	-	- ODC	-	-	- In Design - Basic Renovations 09/10
Fokes - Grosvenor Hall Anatomy Lab Renovation (for Dean Dupler)								
9/8/2008	- I	- 446,093	- partial	-	- HAWA / Panich & Noel	-	- Winter '09	- In Design
Fokes - Southeastern Ohio Book Depository (for Seaman)								
	- I	- 445,000	- funded	-	- O.A. Spencer	- 12/19/2008	- Nov. '09	- Under Construction 30% Complete
Kern - ARB Helium Liquifier Facility (for Art Smith)								
4/24/2008	- P	- 200,000	-	-	- Panich & Noel	- June 2009	- April 2010	- Starts 9/1/09 New Location - Dept. Equipment on Order -3 Phases
Kern - Computer Services Center Emergency Power (for Gebeke)								
	- P	- 200,000	-	-	- Pickering Assoc.	- December 2009	- April 2010	- Funding through OIT bond, combined with Fire Alarm project

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Kern - Computer Services Fire Alarms (for Gebeke)								
-	I	- 150,000	-	-	- Pickering Assoc.	- December 2009	- June 2010	- Basic Renovations, combined with EM power project
Kern - Cutler Hall Fire Alarm & Electrical Upgrade (for Gebeke)								
9/27/2008	- I	- 100,000	- 100,000	-	- Pickering Associates	-	-	- 2008-2009 Basic Renovations - In Programming
Kern - Edwards Accelerator Lab Fire Alarm project (for Gebeke)								
9/27/2008	- I	- 100,000	- 100000	-	- Metro CD	-	-	- Basic Renovations 08-09;
Kern - Haning Hall ADA Restrooms Reno. (for Kim Hayden)								
3/12/2007	- I	- 300,000	-	4/28/2009	- Tony Schorr & Associates	- September 2010	-	- Updating Plans
Kern - Irvine Hall Fire Alarm (for Gebeke)								
4/19/2007	- I	- 250,000	-	-	- Roger Fields & Assoc.	- March 2009	- Jan. '10	- KAL Electric
Kern - Kantner Hall Fire Alarm & Fire Pump project (for Gebeke)								
9/27/2008	- I	- 315,000	-	-	- Roger Fields Associates	- 7/7/2009	- Jan. '10	- Mike James Electric
Kern - Multiphase Corrosion Emergency Power Generator (for Bruce Brown)								
4/19/2007	- I	- 200,000	-	-	- Karpinski Engr.	- June 2009	- Nov. 2009	- KAL Electric - Starting 9/21/09
Kern - Multiphase Technology and Corrosion Oil Storage (for Bruce Brown)								
4/30/2007	- I	- 140,000	- funded	-	- ODC (Kern)	- 6/23/2009	- Nov '09	- Under Construction
Kern - Peden Stadium Emergency Lighting (for Jason Farmer)								
9/27/2008	- I	- 250,000	-	-	- Larsen Engineering	- January 2010	- Mar. 2010	- Design
Kern - Stocker Center Fire Alarms (for Gebeke)								
-	I	-	-	-	- Settle Muter	- June 2009	- Dec. '09	- In Construction
Kern - West Green Utility Bridge Cable Replacement (for Mike Gebeke)								
7/1/2007	- I	- 250,000	-	-	- Pickering & Assoc.	- June 2009	- Nov. 2009	- Jess Howard
Planisek - Airport Hangar (for Dan Stroh)								
8/13/2009	- P	- 2,000,000	-	8/28/2009	-	-	-	- Funds Pending

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Planisek - Deferred Maintenance Report Ph.II (for Decatur)								
2/7/2008	- P	-	-	-	-	-	-	- Phase 2 (Ph. I Complete) On Going
Planisek - Hebbardsville Locomotion Building (for Audrone Biknevicus)								
5/14/2009	- P	-	-	-	-	-	-	- Re-estimating
Ruth - 35 Park Place Bldg. Addition, Honors Tutorial College (for Jeremy Webster)								
9/9/2009	- I	-	200,000	- Funded	-	- RVC	-	- Awaiting proposal - RVC
Ruth - Computer Services Center Ground Fl. Reno. (for David Matthews)								
8/31/2009	- I	-	100,000	- 8/31/2009	-	-	-	- On Hold
Ruth - Grover Center Nursing Faculty Offices Renovation (for Mary Bowen)								
7/30/2009	- P	-	-	-	-	-	- 2011	- Estimating
Ruth - Hudson Student Health Services 1st and 2nd Refurb. (for Jackie Legg)								
8/11/2009	- P	-	-	-	-	-	-	- Mtg. 9/21/09
Ruth - Peden Stadium ADA Restrooms Reno. & Campus Accessibility Curb Cuts (for Joe Fabiny)								
2/17/2009	- I	-	55,000	- 02/17/2009	-	- ODC	-	- June 2010 - Redesigning - Prepare Dwgs. -\$35,000 Restroom Budget.- Basic Reno.09-10 ADA Facility Improve. \$
Ruth/Fokes - Grover Center W305 Classroom to Nursing Sim. Lab (for Mary Bowen)								
7/31/2009	- P	-	-	-	-	-	- January	- Estimating - Classroom to lab conversion
West - College of Communications Consolidation Asbestos Abatement (for Greg Shepherd)								
9/18/2009	- P	-	-	-	-	-	-	-
West - Ridges Roof Replacement (for Gebeke)								
3/12/2007	- I	-	530,000	-	-	- Tony Schorr Assoc.	- July 2009	- Fall 2009 - C.B.
West - Stocker Flat Roof Replacement (for Mike Gebeke)								
3/12/2007	- I	-	250,000	-	-	- CTL	-	- Fall '09 - C.B.
West/Clouse - College of Comm. Consolidation Ph I (for Greg Shepherd)								
9/1/2005	- P	-	18,000,000	- Pending	-	- Collaborative	-	- C.B.

Athens CAPITAL PLANT FUNDS

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Whitney - Alden Library Annex Paving (for Ron Young)								
9/5/2007	- I	- 131,045	-	-	- O.A. Spencer	- December 2008	- Fall 09	- 10% Complete
Whitney - College Green - ADA Access (for McDavis)								
	- I	- 250,000	- B.R. 09-10	-	- KKG	- July 2009	- Oct 2009	- C.B. Request
Whitney - Mill Street Intramural Fields Irrigation and Drainage (for Bradley Whittaker)								
7/13/2009	- I	- 100,000	-	-	-	-	-	- In design

Athens AUXILIARY

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Angelini / Shultz - Airport Land Acquisition (for Ken Carley)								
3/31/2008	- P	- 264,000	-	-	- R W Armstrong	-	-	- Deferred to the July C. B. Agenda / FAA portion funded
Brown - New South Boiler Replacement 09-10 (TBD) (for Christine Sheets)								
	- I	- 500,000	- 01/26/2009	-	- Karpinski	- June 2009	- September 2009	- Abatement - June; Boilers - July/August, On Schedule
Brown - New South Catwalk Railings Ph. 2 & Repairs Ph. 11 (for Christine Sheets)								
	- P	- 400,000	- 01/26/2009	-	- UPI/RVC	- 7/23/2009	- November, 2009	- Under Construction
Callahan / Bolin - Dining Services 10 yr. Cap Plan (for Brian Thompson)								
7/16/2009	- P	-	-	-	-	-	-	-
Clouse - Alden Library Café Bibliothèque Store Room (for Stacy Haney)								
9/9/2009	- P	-	-	-	-	-	-	- Locking cage in store room
Clouse - Baker Center Countertops (for Angela Davis)								
5/29/2007	- I	- 54,000	-	-	-	-	- Dec. 2009	- Starting November
Clouse - Baker Center West 82 Kitchen Restroom Urinal (for Brian Thompson)								
7/16/2009	- P	- 2,500	-	-	- O.D.C.	- 8/24/2009	- 12/31/09	-

Athens AUXILIARY

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Faires - Boyd Dining Hall Furniture and Finishes (for Brian Thompson)								
5/14/2009	- I	- 10,000	-	-	-	-	-	- On Going - Phase I complete. Door crash bars, dish doors; Interior Services - Window Treatments
Faires - Bromley Hall Renov. FY 09-10 (for Brian Thompson)								
9/17/2008	- P	- 3,000,000	- 01/26/2009	-	- JBA	-	- August, 2010	- In Planning - Only C.D.s funded. Meeting Sept. 15 & 29 on fire alarm.
Faires - Bromley Mezzanine Security (for Bev Wyatt)								
9/18/2008	- P	- 50,000	- Pending	-	- JBA	-	- August, 2010	- On Hold 2010
Faires - Central Food Facility Phase 1 FY 09/10 (for Terry Conry)								
	- I	- 6,060,000	- Sept. 2009	-	- Davis Wince	- March 2010	-	- Davis Wince
Faires - Dougan, Gamertsfelder and Treudley Halls Laundry Vending (for Bev Wyatt)								
6/23/2009	- P	-	-	-	-	-	- Winter	- Electronic access for Caldwell & Gregory-Pending quote from Matt Smith
Faires - James or Sargent Hall Built-In Furniture Estimate (for Bev Wyatt)								
9/22/2009	- P	-	-	-	-	-	-	-
Faires - Nelson Dining Hall Repairs (for Brian Thompson)								
9/1/2009	- P	-	-	-	-	-	-	- Cooler, tile dish- room, server doors, dock slope, ceiling - dry storage, wdw. Sills...- submitted by N. Iker
Faires - Residence Hall Furniture (for Christine Sheets)								
2/2/2009	- I	- 50,000	- 2/2/09	-	-	-	-	- On Going - Inventory Furniture - Part of furn. on order
Faires - Tiffen RD Apartment Bathroom (for Barb Harrison)								
7/2/2009	- I	-	-	-	-	-	- winter break	- Estimating
Kern - Airport MALSR (for Ken Carley)								
3/27/2007	- I	- 841,000	- 2010 AIP	- 5/1/2009	- R.W. Armstrong	- June 2010	- Jan. 2011	- Potential Construction Fall 2010

Athens AUXILIARY

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Kern - Airport RSA Improvement (for Ken Carley)								
3/27/2007	- I	- 3,150,000	- 2009 Econom	-	- R.W. Armstrong	- July 2009	- Jan. 2010	- 2009 ARRA Grant sponsored; Advert. Fall/Winter 2009
Kern - Hebbardsville Wetlands phase 2 (for Ken Carley)								
4/1/2009	- I	- 191,000	- 2009 AIP Gra	-	- UPI	- 7/29/2009	- Nov 2009	- OEPA permits due 2/11/2010
Kern - Wolfe Street Electrical & Fire Alarm Upgrades (for Barb Harrison)								
	- I	- 975,000	- Design Funds	-	-	-	- Summer 2010	- Wolf St. facility in July 2010 / Ullom St. facility in July 2011
Planisek - Airport Exterior Lighting (for Ken Carley)								
5/24/2007	- P	-	-	-	-	-	-	- In Planning
Planisek - South Green Gazebo (for Bev Wyatt)								
2/16/2009	- P	-	-	-	-	-	-	- Estimating
Walker - Baker Center Dock Improvement (for Brian Thompson)								
7/30/2009	- P	- 2,720	-	8/19/2009	-	-	-	- Funds Pending
West - Auxiliary Parking Garages Lighting Upgrades (for Christine Sheets)								
11/25/2008	- P	-	-	-	-	-	-	- On Hold
West - Bromley Hall Postal Keeper (for Bev Wyatt)								
9/16/2009	- P	-	-	-	-	-	-	-
West - East Green Roof Improvements 09-10 (for Christine Sheets)								
	- I	- 2,250,000	- 01/26/2009	-	- eS(Bush) & Schooley (Shively)	- June 2009	- Fall 2009	- Started week of 9/7/09
West - New South Roof/Shingle Repair 09-10 (for Christine Sheets)								
	- I	- 650,000	- 01/26/2009	-	- eS Architecture	- 6/24/2009	- December 2009	- Fenzel, Weld, Ewing, O'Bleness; 2 more buildings - Karr; 2 weeks behind schedule
West - Residence Halls Masonry Repair (for Christine Sheets)								
3/22/2006	- I	- 75,000	- Funded	-	- O.D.C.	- 7/21/2006	-	- On Going
West - Scott Quad Roof Repair (for Christine Sheets)								
	- I	- 125,000	- 01/26/2009	-	- RVC	- August 2009	- Sept 2009	- Exterior to be finished by first week of Sept.- On schedule

Athens AUXILIARY

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
West - Shively Hall Renovation/Shively Dining Hall (for Christine Sheets)								
5/1/2007	- I	- 10,400,000	-	-	- Schooley Caldwell	- 8/28/2008	- Oct. 2009	- 90% Complete
Whitney - West Green Landscaping / Utility Study (for Christine Sheets)								
	- I	- 11,900	- 02/15/2008	-	- Burkhart/Moody Nolan	-	-	- Budget/phasing plan and final design review meeting - 9/9/09

Regional CHILLICOTHE

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Brown - Shoemaker Center HVAC Improvements (for Dean Bebee)								
6/1/2005	- I	- 761,271	-	-	- Karpinski	- 1/13/2009	- Sept. '09	- Under Construction - 95%
Ruth - Bennett Hall Student Services Reno. (for Dean Bebee)								
5/19/2009	- P	- 1,212,815	- Pending	- 8/1/2008	- Design Group (Master Plan)	-	- TBD	- Funds Pending
Ruth - Stevenson Center Learning Commons Bldg. Addition (for Richard Bebee)								
5/19/2009	- I	- 4,095,132	- Partial	- 3/1/2005	- Design Group (Master Plan)	-	-	- Prepare RFQ for Consultant Fall 2009 - Cap. Funding w/ FY07-08 Bi - FY15-16 Bi (3 phases)
Ruth - Technical Studies Building Addition								
8/20/2009	- P	- 1,000,000	-	-	-	-	-	- In Planning - Need Estimate
Whitney - Chillicothe Bennett Hall Parking & Roadway Improvements (for Dean Bebee)								
11/19/2007	- I	- 2,400,000	- Funded	- 7/23/2008	- James Burkart Associates Inc.	- 2/19/2009	- Dec 2009	- Phase I Complete

Regional EASTERN

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Fokes - Brick Tavern PH II (for Richard Greenlee)								
12/12/2006	- I	- 145,000	-	-	-	-	-	- Awaiting ODOT
Fokes - Eastern Campus Paving PH.II (for Richard Greenlee)								
	- I	-	-	-	-	-	-	- 30% Complete

Regional EASTERN

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Fokes - Shannon Hall Classroom Improvements (for Richard Greenlee)								
12/22/2008	- P	-	-	-	- ODC	-	-	- In Planning
Fokes - Shannon Hall Learning Commons (for Richard Greenlee)								
4/1/2008	- I	- 400,000	-	-	- JBA	- June 2009	- Winter 2010	- Out to bid

Regional LANCASTER

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Clouse - Brasee Hall Library/ Gymnasium Renovation (for John Furlow)								
4/20/2007	- I	- 3,000,000	-	-	- WSA	- 10/10/2008	- Aug 09	- Under Construction - Additional contingency to be released
Clouse - Herrold Hall Facility Use Study (for John Furlow)								
3/3/2009	- P	- 9,200	-	-	- Tony Schorr Assoc.	-	-	- Awaiting architect
Clouse - Lancaster Student Area Renovation (for John Furlow)								
9/18/2009	- P	-	-	-	-	-	-	-
Kern - Herrold Hall Biofuels Lab (for Shy Switzer)								
10/8/2008	- P	-	-	-	- Schorr Assoc.	-	-	- ON HOLD: Renovation of Ceramics Lab may not require permits
Kern - Herrold Hall Pavements Lab Electrical Permit (for Gamble)								
2/13/2009	- P	-	-	-	- Schorr Assoc.	-	-	- ON HOLD: Part of larger engineering effort at Herrold Hall. Construction already performed

Regional SOUTHERN

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Clouse - Academic Center 2nd Fl. Lounge Layout (for Bill Willan)								
12/27/2007	- P	-	-	-	-	-	-	- On Hold

Regional SOUTHERN

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Clouse - Cafe Furniture PH. 2 (for Bill Willan)								
9/16/2007	- P	-	-	-	-	-	-	- On Hold
Clouse - International Lounge (for Bill Willan)								
1/30/2007	- P	- 26,000	-	-	-	-	-	- On Hold
Clouse - Ironton Campus Entry Improvements (for Bill Willan)								
12/8/2008	- I	- 425,000	-	-	- KKG	-	-	- Received Contracts - Kick off 10/2/09
Clouse - Proctorville Center Expansion Offices Furniture (for Stephanie Burcham)								
3/3/2009	- P	- 36,000	-	-	-	-	-	- On Hold
Clouse - Proctorville Site Development (for Bill Willan)								
12/8/2008	- I	- 225,000	-	-	- Burkhart	-	-	- Awaiting fund raising
Clouse - Riffe Center Dean's Suite Reconfiguration (for Bill Willan)								
5/10/2007	- P	-	-	-	-	-	-	- Mtg. 10/2
Clouse - Riffe Roof Replacement (for Bill Willan)								
6/24/2008	- I	- 272,000	-	-	- Tanner Stone	- January 2009	- June 2009	- Roof Estim. Completion 6/30
Clouse - Southern Horse Park Classroom Building (for Adam Riehl)								
3/3/2009	- P	- 75,000	-	-	- ODC	-	-	- Funds Pending

Regional ZANESVILLE

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Faires - Campus Center Masonry Repair (for James Fonseca)								
	- P	- 25,000	- funded	-	- FMS	-	-	-
Faires - Herrold Hall Skylight (for Jim Fonseca)								
4/14/2009	- I	- 70,000	-	-	-	-	-	- Funds Pending
Faires - Littick Hall Roof OUZ / Zane State (for Jim Fonseca)								
10/24/2008	- I	- 592,000	-	-	- CTL Engineering	- 9/29/2009	- Dec. '09	- Bid opening 9/29/09

Regional ZANESVILLE

Date Requested	Status	Budget	Funded	date estimate sent	Consultant	Bid Date	estimated completion	Remarks
Faires - Road Widening and Campus Entrance Gate (for Jim Fonseca)								
10/10/2006	- I	- 192,000	- Funded	-	- Edge Group	- 9/17/2009	- Dec. '09	- Meticulous Landscaping / Hilscher Clark Electric
Whitney - Zanesville Campus Tree Planting (for James Fonseca)								
9/9/2008	- I	- 20,000	-	-	-	-	-	- In Design